ENVIRONMENT

Capital Budget Monitoring 2012/13 (Outturn)

Programme	Total	Profiled	Actual	Variance	Variance	Cause of Variance	Action Required
Area	Budget	Budget	Exp.	(£m)	Period 9		
	(£m)	(£m)	(£m)		(£m)		
Administrative Buildings	2.906	2.906	2.784	(0.122)	0.083	The tender process relating to the DDA works was delayed and work is now scheduled to be completed in the first quarter of 2013/14	Committed Expenditure in 2013/14
Sustainable Waste Management	0.727	0.727	0.173	(0.554)	0.000	Prudential Borrowing scheme for Sandycroft HRC Site Tenders were not received until March 2013 & overall funding for the scheme is currently under consideration.	Works scheduled to start in 2013/14
Engineering	0.802	0.802	0.350	(0.452)	(0.108)	Land drainage schemes have not progressed due to overall funding position for Mold Flood Alleviation Scheme (FAS) being finalised with WG	Rollover of expenditure into 2013/14 due to Mold FAS being a priority scheme and requires the necessary FCC funding from existing resources
Highways	4.552	4.552	4.082	(0.470)	(0.094)	Prudential Borrowing schemes totalling £0.363m that were not able to be completed by financial year end will be completed in the first quarter of 2013/14	Ensure programmes are managed in line with expenditure profiles

ENVIRONMENT

Capital Budget Monitoring 2012/13 (Outturn)

Programme Area	Total Budget	Profiled Budget	Actual Exp.	Variance (£m)	Variance Period 9	Cause of Variance	Action Required
	(£m)	(£m)	(£m)	(~)	(£m)		
						Committed Rights of Way work totalling £0.025m was delayed due to the adverse weather in March	Committed Expenditure in 2013/14
						Committed Bridge Assessment Works and Road Resurfacing works totalling £0.082m were delayed due to adverse weather conditions	Committed Expenditure in 2013/14
Other Variances (Aggregate)*	4.271	4.271	4.247	(0.024)	0.012	Cumulative variances over the remaining capital programme within the Environment Directorate	
TOTAL	13.258	13.258	11.636	(1.622)	(0.107)		

* See Section 3.04.3 of the Report

Variance = Expenditure v Profiled Budget