

Appendix 1 - Welsh Government SHG Funding Programme in Flintshire 15 /16 to 18/19

Construction completions and starts - year 2015/16								
Locality	Address	Housing Association	Dwelling numbers	Dwelling types	Tenure Type	Forecast /actual start date	Forecast/ actual completion date	Total SHG payable (£)
Hawarden	Lower Aston Hall Lane	Pennaf	21	2 x 4B house & 12 x 2B houses, 6 x 3B houses and 1 bungalow	Social Rent	Feb-16	Dec-16	735K
Flint	Lys Raddington (Extra Care)	Pennaf	73	40 x 1bd flats & 33 x 2bd flats	Social Rent	Mar-16	Jul-17	928K
Mold	Glanrafon Road	Wales & West	14	4 x 2bd flats and 10 x 1bd flats	Social Rent	On site	Oct-16	873K
Mold	11 Meadowside	First Choice	3	Supported Bungalow	Social Rent	On site	Feb-16	299K
Flint	Coed Onn	Wales & West	23	14 x 2 bd houses, 6 x 3bd houses, 2 x 2bd bungalows and 1 x 2bd bungalow w/c	Social Rent	Feb-16	Dec-16	519K
Construction completions and starts - year 2016/17								
Locality	Address	Housing Association	Dwelling numbers	Dwelling types	Tenure type	Forecast /actual start date	Forecast/ actual completion date	Total SHG payable (£)
Penyffordd	Penyffordd near Chester	Grwp Cynefin	7	4 x 2bd houses, 2 x 3bed houses & 1 x 3bd bungalow	Social Rent	Mar-17	Dec-17	455K
Connah's Quay	Tivatton Close	First Choice	4	Supported Housing	Social Rent	Apr-16	Sep-16	286K
Flint	Ystad Goffa	Wales & West	21	13 x 2bd houses, 4 x 2bd flats and 4 x 1bd flats	Social Rent	May-16	Apr-17	1.8M
Flint	Earl St.	Wales & West	10	5 x 1bd flats w/c & 5 x 2bd flats	Social Rent	Sep-16	Aug-17	650K
Holywell	Halkyn Rd	Wales & West	47	30 x 2bd houses, 11 x 3bd houses, 3 x 2bd flats, 3 x 1bd flats w/c & 2 x 2bd bungalows	Social Rent	Jul-16	Jul-17	£4.09M
Construction completions and starts - year 2017/18								
Locality	Address	Housing Association	Dwelling numbers	Dwelling types	Tenure Type	Forecast /actual start date	Forecast/ actual completion date	Total SHG payable (£)
Connah's Quay	Clarence St & Nelson St stalled sites	Wales & West	20	2 & 3bed houses (No TBC)	Social Rent	Mar-17	Apr-18	1.3M
Buckley	Health Centre	Grwp Cynefin	24	15 x 2B Flats & 9 1B Flats	Social Rent	Mar-17	Apr-18	1.78M
Construction completions and starts - year 2018/19								
Locality	Address	Housing Association	Dwelling numbers	Dwelling types	Tenure Type	Forecast /actual start date	Forecast/ actual completion date	Total SHG payable (£)
Ewloe	Boars Head	Wales & West	10	7 x 2bd houses & 3 x 3bd houses	Social Rent	Mar-18	Jan-19	900K

TOTAL 14.615M