

APPENDIX 5

| Priority: | Safe Communities |
|---------------|-----------------------------|
| Sub-Priority: | Traffic and Road Management |
| Impact: | Improving road safety |

What we said we would do in 2013/14: -

| Progress Status | Progress RAG | G | Outcome RAG | G |
|---|--------------------------|------------|--------------------|---------|
| Flintshire County Council introduced Civil Parking Enforcement (CPE) on C successful business case to Welsh Government and formal approval throu | | ig the sub | mission and approv | al of a |
| The implementation of the new duties required under CPE powers has bee unlawful and indiscriminate parking across the County thus reducing traffic place since the 1 st October to enable recording, collation and reporting on maintained by the Parking team. | congestion and improvi | ng road sa | fety. A system has | |
| Achievement will be measured through: A successful bid Reduction in unlawful parking | | | | |
| Achievement Milestones for strategy and action plans: (Lead Officer – Approval of the Council's Civil Parking Enforcement Bid by Welsh Governm Implementation of Civil Parking Enforcement – October 2013 Establish a mechanism to collate and report numbers of unlawful parking in | nent – received July 201 | 3 | ו) | |



Risk to be managed – Gaining successful civil parking enforcement powers from Welsh Government

| (a mo | Gross Score (as if there are no measures in place to control the risk) | | Current Actions / Arrangements in place to control the risk | Net Score (as it is now) | | | Future Actions and / or Arrangement to control the risk | Manager Responsible | Risk Trend | Target Score (when all actions are completed / satisfactory arrangement s in place) | | |
|------------|--|----------------|---|-----------------------------|--------|----------------|---|---------------------------------------|---------------|---|--------|----------------|
| Likelihood | Impact | Gross Score | | Likelihood | Impact | Gross Score | | | | Likelihood | Impact | Gross Score |
| (L) | (I) | (Lxl) | | (L) | (I) | (Lxl) | | | | (L) | (I) | (Lxl) |
| Н | н | R | Submit bid that fully complies with WG criteria. | L | L | G | Amending bid to align with WG | Head of Assets & Transportation | Û | L | L | G |



| 2. Implement the first phase of our speed limit review | | | | | | | | | | | |
|--|--|-------------------------|------------|------------------------|--------|--|--|--|--|--|--|
| Progress Status | | Progress RAG | G | Outcome RAG | G | | | | | | |
| • | view was approved by Cabinet in July 2013. The 39 sections I for completion by July 2015. | of the 'A' and 'B' clas | ss roads i | dentified for change | have | | | | | | |
| - | onth is to process 2 orders as a minimum. Project commenc e been already been completed. | ed in October 2013 a | and currer | ntly 13 sections are e | either | | | | | | |
| | proposals are currently being processed, and awaiting statuto | | | | | | | | | | |
| Nos 14 and 35 | A5026/B5121 at the Nant, Holywell (Advert and orders bei | | | | | | | | | | |
| No 18 | A5026 Holywell to Bagillt (Advert and orders being prepare | , | | | | | | | | | |
| No 15 No 6 | A5026 Holywell, Hillcrest garage (Advert and orders being | ••• | danı (Can | aplated) | | | | | | | |
| No 26 | A548 Drome Corner to County Boundary, Seahill Road – A B5102 – Cefn y Bedd to Wrexham boundary (Advert and c | | | ipieled) | | | | | | | |
| No 38 | B5102 – Centry Bedd to Wrexham boundary (Advert and C B5129 - Pentre to Sandycroft. (Advert and orders being pr | | u) | | | | | | | | |
| No 4 and 5 | A541 Pontblyddyn 40 from 50 limit and 70 to 50mph, comp | • / | | | | | | | | | |
| No 7 | A548 Dip, signing to be erected | | | | | | | | | | |
| | | | | | | | | | | | |
| No 8, No 9 | A548 Gronant (Bells of St Marys), completed | | | | | | | | | | |



| Progress Status | | Progress RA | Progress RAG G | | RAG G | | | | | | | |
|--|-----------------------|-----------------------------|----------------|-----------------------------------|--------------------|--------------------|---|--|--|--|--|--|
| Of approximately 84 schools 19 currently have 20 mph advisory zones. Another 40 schools are included in the programme for this year, with the remaining 25 to be completed in 2014/15. | | | | | | | | | | | | |
| The 40 schools programmed for this year are included in an external signage contract, which will go out to tender to be returned in January 2014. We are currently waiting for approval of the sign type from officials in Welsh Government. | | | | | | | | | | | | |
| Achievement will be measure Implementation of 20 mph advi | • | | | | | | | | | | | |
| Achievement Measures | Lead Officer | 2012/13 Baseline Data | 2013/14 Target | 2016/17 Aspirational Target | Current Outturn | Performance RAG | Outcome Performance Predictive RAG | | | | | |
| Implement 20 mph advisory | Head of Assets and | 19 | 40 | 84 schools by end of | 0 | R | R | | | | | |



| Progress Status | Progress RAG | G | Outcome RAG | G |
|--|-------------------------------|------|-------------|---|
| Achievement has been enabled by: | r rogioco rato | | | |
| A successful Implementation of the Street Lighting Policy and Spectrum | ecifications | | | |
| Replacement of 750 structurally failed columns | | | | |
| Renewal and installation of 400 part night lanterns and 100 dimm | able lantern on the A458 | | | |
| | | | | |
| Constraints: | | | | |
| An increase of 35% of failures on lamps and photocells during pe | | 400/ | | |
| High wind incidents effecting columns, supplies and fuses increase | sing period (Q) 3 by an extra | 10% | | |
| Action Plan: | | | | |
| Targeting areas for repairs | | | | |
| Carrying out town centre repairs during early mornings and night | time periods | | | |
| | • | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |



Achievement will be measured through:

- Reducing numbers of reportable road traffic accidents and fatalities
- Installing new street lighting units

| Achievement Measures | Lead Officer | 2012/13 Baseline Data | 2013/14 Target | 2016/17 Aspirational Target | Current Outturn | Performance RAG | Outcome Performance Predictive RAG |
|---|---|-----------------------------|--------------------|-----------------------------------|--------------------|--------------------|---|
| Reducing numbers of reportable road traffic collisions | Head of Assets and Transportation | Accidents 339 | Accidents 325 | Accidents 300 | 179 | А | G |
| Reducing numbers of road traffic fatalities | Head of Assets and Transportation | Fatalities 4 | Fatalities 4 | Fatalities 3 | 4 | A | Α |
| Installing improved and energy efficient street lighting, signs and bollard units | Head of Streetscene | N/A | 1.75 % Per Year | 2.5 % Per Year | 4.2% | G | G |
| Installation and replacement of structurally failed street lighting columns | Head of Streetscene | 1.5 % per year | 5 % Per Year | 6 % Per Year | 5.8% | G | G |
| The average number of calendar days taken to repair street lamp failures during the year (THS/009) | Head of Streetscene | 3 Days | 3 Days | 2.5 Days | 3.2 Days | Α | G |



| 5. Implement Regional Transport Plan road safety schemes | | | | | | | | | | | | |
|---|---|-----------------------------|-------------------|--------|-------------------------|--------------------|-----------------|------------------|-------------------------------------|--|--|--|
| Progress Status | | Progres | s RAG | G Out | come RAG | G | | | | | | |
| Schemes for 13/14 progress update A541 Rhydymwyn Bryn Alun Bends - scheme complete A541 West of star crossing - scheme complete A548 Deeside Industrial Park speed limit - awaiting erection of required signs A550 Tinkersdale speed limit - awaiting erection of required signs Englefield Avenue/Linden Avenue traffic calming - scheme to start on site in January 2014. Achievement will be measured through: • Completing road safety schemes | | | | | | | | | | | | |
| Achievement Measures | Lead Officer | 2012/13 Baseline Data | 2013/14 Target | Aspira | 6/17 ational rget | Current Outturn | Performa RAG | ance Perf Pre | itcome ormance dictive RAG | | | |
| Implement Schemes | Head of Assets and Transportation | 100% | 100% | 10 | 0% | 40% | A | | G | | | |

Risks to be managed –

- Gaining public and local support for our road safety schemes
- Making best use of our resources to meet our priorities for road safety



| Gross Score (as if there are no measures in place to control the risk) | | here no res in to I the | Current Actions / Arrangements in place to control the risk | Net Score (as it is now) | | | Future Actions and / or Arrangement to control the risk | Manager Responsible | - | Risk Trend | Target Score (when all actions are completed / satisfactory arrangements in place) | | |
|--|--------|-------------------------------------|---|-----------------------------|--------|----------------|--|---------------------------------------|---|---------------|--|----------------|--|
| Likelihood | Impact | Gross Score | | Likelihood | Impact | Gross Score | | | | Likelihood | Impact | Gross Score | |
| <u>(L)</u> | (1) | (LxI) | Consultation process in place Follow criteria for implementing road safety schemes around accident cluster sites, safe routes to school and known problem areas in terms of speeding | (L) | (1) | (LxI) | Extend public consultation process in line with best practice standards as set out by consultation policy. Promote the success of road safety schemes through Council publications and external media | Head of Assets & Transportation | Ţ | <u>(L)</u> | (1) | (Lxl) | |
| Η | Η | R | | Μ | Μ | A | Manage public confidence in terms of expectation and perception of accident black spots and problem areas. Alignment of schemes in line with findings of speed limit review Assessment of road safety schemes and the need for | | | L | Μ | G | |



| Gross Score (as if there are no measures in place to control the risk) | | here no res in e to I the | Current Actions / Arrangements in place to control the risk | | et Sc it is | ore now) | Future Actions and / or Arrangement to control the risk | Manager Responsible | Risk Trend | Target Score (when all actions are completed / satisfactory arrangements in place) | | | |
|--|--------|---------------------------------------|---|------------|----------------|----------------|---|------------------------|---------------|--|--------|----------------|--|
| Likelihood | Impact | Gross Score | | Likelihood | Impact | Gross Score | | | | Likelihood | Impact | Gross Score | |
| <u>(</u> L) | (1) | (Lxl) | | (L) | (1) | (Lxl) | improvements to street lighting Programme of street lighting improvements and upgrades | | | (L) | (I) | (Lxl) | |
| | | | | | | | targeted to known sensitive and problematic areas Planned programme of 20mph zones around schools | | | | | | |