



Priority:EnvironmentSub-Priority:Transport Infrastructure and ServicesImpact:People being able to access employment, local services and facilities

What we said we would do in 2013/14: -

Progress Status	Progress RAG	G	Outcome RAG	G
We continue to seek other areas of funding in order to develop and deliver im urban and rural areas to assist in meeting national, regional and local prioritie Enterprise Zone and Vibrant and Viable Places submissions.			•	
Regional Transport Plan: Development and delivery of highways and transpo and services funded through Welsh Government. There are currently four so	•		•	oility to jol
 Deeside corridor – Traffic signal upgrade and synchronisation – work Signalisation of the off slip A494, Queensferry Roundabout – work in Saltney to Broughton Cycle route Phase 1 – scheme substantially cor Queensferry to Sandycroft cycleway – scheme nearing completion 	orogress			
Rural Development Plan – Linking Flintshire Communities (Coastal Communities (Coastal Communities Progressed:	ity Links and Inter Town/Vi	llage Conn	ections) : 2 schemes bei	ng
 Talacre to Ffynnongroyw cycleway – Detailed design and land issues Gronant installation of Pegasus crossing and linked footway – complete 	-	being unde	rtaken in financial year 20	014/15

In terms of planning gain the provision of the new entrance at Airbus has now been completed.

Achievement will be measured through:

• Completing funded projects within the Regional Transport Plan

Improvement Plan Progress February 2014



Achievement Measures	Lead Officer	2012/13 Baseline Data	2013/14 Target	2016/17 Aspirational Target	Current Outturn	Performance RAG	Outcome Performance Predictive RAG
Taith Programme (externally funded) – Regional Transport Plan	Head of Assets and Transportation	4	3	3	2 (with 2 in progress)	G	G
Rural Development Plan (externally funded)	Head of Assets and Transportation	2	2	2	1	G	G



2. Prioritise the Council's road infr	astructure for re	epairs and r	naintenan	ce and implem	ent networ	k improvement	programmes			
Progress Status			F	Progress RAG	G	Outcome RA	G G			
Resurfacing programmes within the Hi	ghways Asset Ma	anagement I	Plan have a	all been complet	ed.					
All surface dressing works have been completed. The survey to ascertain the condition of the roads will be conducted in March. However because of the works that have been completed so far for A and B roads a Green outcome is expected. Achievement will be measured through:										
 Achievement will be measured through: Condition of the highways infrastructure 										
Achievement Measures	Lead Officer	2012/13 Baseline Data	2013/14 Target	2016/17 Aspirational Target	Current Outturn	Performance RAG	Outcome Performance Predictive RAG			
Percentage of principal (A) roads that are in overall poor condition (THS/011a)	Head of Assets and Transportation	2.20%	6%	6%	Annual Indicator	N/A	N/A			
Percentage of non-principal (B) roads that are in overall poor condition (THS/011b)	Head of Assets and Transportation	2.81%	6%	6%	Annual Indicator	N/A	N/A			
Percentage of non-principal (C) roads that are in overall poor condition (THS/011c)	Head of Assets and Transportation	8.02%	9%	6%	Annual Indicator	N/A	N/A			
Percentage of principal (A) roads, non-principal (B) roads and non- principal (C) roads that are in overall poor condition (THS/012)	Head of Assets and Transportation	5.41%	6%	6%	Annual Indicator	N/A	N/A			

Aspirational targets have been set in line with the Welsh Government guidelines for the condition of principal roads and allows resources to be prioritised on non-classified roads.



3. Improve facilities and routes for pedestrians and cyclists										
Progress Status	Progress RAG	G	Outcome RAG	G						
A total of 6 automatic cycle/pedestrian traffic counters have been installed at strategic locations on the cycle/footway network across the county this financial year to monitor usage of the strategic cycle route network. The new footway/cycle route from Neston to Deeside across Burton Marsh has resulted in 62000 cyclists and 8000 pedestrians using this route since April, 2013.										
A new cycle route/footway is currently being constructed between Queensferry and Sandycroft to improve facilities for people accessing employment sites adjacent to the route and to and from Deeside.										
Feasibility work is currently being undertaken on the development of a new cycle route/footway between Saltney and Broughton linking residential areas to employment sites such as Airbus and Broughton Retail Park.										
Works to improve Public Footpath 64, Mostyn were completed in Novem Maes Pennant Estate down to the All Wales Coastal Path on the Dee Co	•	ovides a sa	fe pedestrian access f	rom the						
A new signal-controlled cycleway/bridleway over the A548 Gronant f completed to link with permissive bridleways along the beach at Talac widened to provide a multi use bridleway/cycleway/footway.	•	•	,							
Leaflets will be produced to promote the above routes and encourage the coast and to access facilities and employment in other Towns and Village	•	as a sustair	able transport corrido	r to the						
Flintshire County Council ran its 8th Cycle to Work scheme between Octo amongst employees at various schools across Flintshire and amongst Str There has also been a high level of interest from employees at County Ha	reet Scene employee									
The Council aims to show the benefits of a Cycle to Work scheme and er transport choices and promote cycling as a part of a daily active and heal	•	oyers to offe	er their employees alte	ernative						



Achievement will be measured through: • Usage of the County's cycleways										
Achievement Measures	Lead Officer	2012/13 Baseline Data	2013/14 Target	2016/17 Aspirational Target	Current Outturn	Performance RAG	Outcome Performance Predictive RAG			
Number of users on the network evidenced through counter data	Head of Assets and Transportation	N/A	50,000	70,000	115,369 (23,842 pedestrians / 91,527 cyclists)	G	G			

4. Seek approval from Welsh Government for the Deeside Infrastructure Business Plan and implement its proposals

Progress Status	Progress RAG	Α	Outcome RAG	Α
Blanning permission will be via the masterplan process. Northern Cateway	land is in private o	unarabin th	parafara invostment ar	tione will

Planning permission will be via the masterplan process. Northern Gateway land is in private ownership therefore investment options will be decided by the private land owners, progress will also depend in part on the wider state of the economy, as well as the release of finance from Welsh Government. Welsh Government has secured planning permission to undertake works to strengthen the River Dee flood embankment along the southern boundary to the site. Permission was granted in July 2013 for these works and contractors are being sought to commence work early 2014. Management of expectation is out of FCC control.

Achievement will be measured through:

• Welsh Government agreeing to the Deeside Infrastructure Business Plan

Achievement Milestones for strategy and action plans: (Lead Officer – Head of Regeneration) Welsh Government approval of the DEZ Infrastructure Business Plan – March 2014



Risk to be managed –

- Ensuring that the County's infrastructure is adequate to support economic growth
- Securing funding to ensure our highways infrastructure remains safe and capable of supporting economic growth

(a me	Gross Score (as if there are no place to control the risk)		Ň	as it is now)		Future Actions and / or Arrangement to control the risk	Manager Responsible	Risk Trend	Ta (ac co sa arr	rget when ction omple atisfa	Score n all s are eted / ctory ments	
Likelihood	Impact	Gross Score		Likelihood	Impact	Gross Score				Likelihood	Impact	Gross Score
(L)	(I)	(Lxl)		(L)	(I)	(Lxl)				(L)	(I)	(Lxl)
н	Н	R	Resurfacing programmes within the Highways Asset Management Plan. All resurfacing works completed All Surface dressing works completed Improvements funded from various sources including prudential borrowing, RDP	Μ	Μ	Α	Robust management and targeting of funding	Head of Assets & Transportation		L	L	G



Progress Status Progress RAG G Outcome RAG G												
In the backdrop to the review, several changes have taken pl administration funding for the regional transport consortia and although the final details have yet to be fully clarified.	-			-								
The Minister has placed priorities on maximising the number of fare paying passengers, coverage of the commercial network, community transport and rail electrification, and several task and finish groups have been set up to explore the options and determine the way forward. Further announcements are expected regarding concessionary fare reimbursement for 2014/15, where reductions are anticipated, and new young persons' concessionary fares initiatives are likely to be announced.												
	lialives are likely to be armound	cea.										
 Achievement will be measured through: Developing and agreeing the regional bus strategy 		.ea.										
Achievement will be measured through:	_ead Officer –Head of Assets a		tation)									
 Achievement will be measured through: Developing and agreeing the regional bus strategy Achievement Milestones for strategy and action plans: (L 	_ead Officer –Head of Assets a		tation)									



6. Review the Council's subs	idised bus servi	ces to improv	ve access to e	mployment, he	alth, leisu	re and educatio	n				
Progress Status			Pro	ogress RAG	G	Outcome RA	G G				
Final report for the subsidised bus service review went to Scrutiny on 13 th November and Cabinet on 17 th December, where approval was given to implement the proposed changes and report back to Scrutiny on an annual basis subsequently. Contracts went out to tender in January 2014 with new contracts commencing in April 2014. Any journeys or services that were given approval to cease, will do so on 31 st March 2014 and notices are currently being served to bus operators on affected routes. The Authority continues to promote the concessionary travel scheme. It is intended to report bus passenger numbers for subsidised services, but at the present time the monitoring system is not in operation and a new process for capturing this information is being developed to coincide with the commencement of new contracts from April 2014.											
 Achievement will be measured through: Scale and take up of bus passenger numbers Achievement Milestones for strategy and action plans: (Lead Officer – Head of Assets and Transportation) Development of a new mechanism for capturing and reporting total bus passengers numbers – April 2014) 											
Achievement Measures	Lead Officer	2012/13 Baseline Data	2013/14 Target	2016/17 Aspirational Target	Current Outturn	Performance RAG	Outcome Performance Predictive RAG				
Number of passengers for Deeside ShuttleHead of Assets and Transportation63,500 per annum (average)64,000+ (extra 42 pax. per month)63,979 pax. per month)AG											
Number of concessionary passes in circulation	Head of Assets and Transportation	81.1% (30,907)	78%	80%	76.82%* (29,085)	Α	G				



Risk to be managed: Ensuring sustainable transport options remain attractive to users

(a me	s if tl are r easur place	res in e to ol the		Manager Responsible	Risk Trend	() ac co sa arra	wher ctions omple tisfa	s are eted / ctory ments				
Likelihood	Impact	Gross Score		Likelihood	Impact	Gross Score				Likelihood	Impact	Gross Score
(L)	(I)	(Lxl)		(L)	(I)	(Lxl)				(L)	(I)	(Lxl)
Н	н	R	Review of FCCs subsidised bus services has been completed and outcomes are being implemented. Review and consultation in relation to rural provision is currently in progress.	Z	Μ	Α	To regularly review service level provision and network to encourage increased patronage of public transport. Consider the consultation outcome and suggest sustainable solutions where cost effective and deliverable.	Head of Assets & Transportation		L	L	G