

Appendix 2 - VVP project progress March 2015		
	Progress	Outputs expected
WHQS+	67 council flats currently have renewable energy generation measures being installed	11 new jobs created 67 flats received solar panels 11 properties receiving external wall
Promoting Deeside as a Place to Live and Work	29 households currently receiving energy performance upgrades. Environmental improvements in Garden City commissioned.	41 households helped towards securing improvement in energy performance 17 new jobs created
Living Above the Shop	3 grants agreed to create new residential units above shops.	3 affordable housing units £45,000 private sector investment
Stalled Sites	This has focussed on the acquisition of The Old Dairy, 2 Mold Road, Connah's Quay which is due to complete by the end of	1 site acquired
Improving the Appearance of Deeside's Town Centres	Deeside Plan commissioned to set strategic direction for regeneration in Deeside. Green Team delivered by Groundwork North Wales to deliver small scale environmental improvements and provide accredited training to unemployed people.	31 traineeships completed 105 qualifications gained 37 economically inactive people engaged by the project
Bringing Vibrancy Back to the High Street	Acquisition of shop units on hold while suitable delivery partner sought. Demolition of civic offices in Connah's Quay underway but delayed whilst awaiting disconnection of telecom services. 2 shop front improvement grants agreed.	£16,000 private sector investment Work space for 3 jobs created
Access to free WiFi	The project to assess the feasibility of improved WiFi access in Deeside is due to commission specialist advice. This is running behind schedule and will now fall into year two.	
Monitoring and evaluation	WG gateway review of the programme due to be undertaken before end of the financial year.	