

CABINET

| Date of Meeting | Tuesday, 17 th November 2020 |
|-----------------|--|
| Report Subject | Capital Programme Monitoring 2020/21 (Month 6) |
| Cabinet Member | Cabinet Member for Finance |
| Report Author | Corporate Finance Manager |
| Type of Report | Operational |

EXECUTIVE SUMMARY

The report summarises changes made to the Capital Programme 2020/21 since it was set in January 2020 to the end of Month 6 (September 2020), along with expenditure to date and projected outturn.

The Capital Programme has seen a net decrease in budget of £3.419m during the period which comprises of:-

- Net budget increase in the programme of £3.028m (See Table 2 Council Fund (CF) £3.028m, Housing Revenue Account (HRA) £0.000m);
- Carry Forward to 2021/22, approved at Month 4 of (£6.420m) (all CF)
- Identified savings at Month 6 (£0.027m) (CF).

Actual expenditure was £22.637m (See Table 3).

The final outturn funding surplus from the 2019/20 - 2021/22 Capital Programme was £1.145m. The 2020/21 - 2022/23 Capital Programme was approved on the 28^{th} January 2020, with a funding deficit of £2.264m. The surplus carried forward led to an opening funding position deficit of £1.119m.

The reported Month 4 funding position for the 3 year period ending in 2022/23 was a shortfall of £0.388m. Capital receipts received in the second quarter of 2020/21, along with savings identified, total £0.791m. This gives a revised projected surplus in the Capital Programme at Month 6 of £0.403m for the 2020/21 – 2022/23 Capital Programme, prior to the realisation of additional capital receipts and/or other funding sources.

| RECO | MMENDATIONS |
|------|---|
| 1 | Cabinet are requested to approve the overall report. |
| 2 | Cabinet are requested to approve the carry forward adjustments set out at 1.13. |

REPORT DETAILS

| 1.00 | EXPLAINING THE CA MONTH 6 2020/21 | PITAL PROGRAMME MONITORING POSITION - | | | | |
|------|--|--|--|--|--|--|
| 1.01 | Background | | | | | |
| | The Council approved a Council Fund (CF) Capital Programme of £42.582m and a Housing Revenue Account (HRA) Capital Programme of £30.464m for 2020/21 at its meeting of 28 th January, 2020. | | | | | |
| 1.02 | with sub-totals for the | coses the Capital Programme is shown as a whole, Council Fund and HRA. In reality the HRA ced' and can only be used for HRA purposes. | | | | |
| 1.03 | | et approval how the programme has changed during 2020/21. ive information relating to each Portfolio is provided | | | | |
| | Table 1 | | | | | |
| | | Original Carry 2020/21 Previously Reported Savings - Changes - Revised Budget Forward Changes Carry Savings This Period This Period Budget | | | | |

| REVISED PROGRAMME | Original | Carry | 2020/21 Previously Reported | | | Savings - | Changes - | Revised |
|---------------------------------|-------------------|----------------------------|-----------------------------|--------------------------------|---------|-------------|-------------|-------------------|
| | Budget 2020/21 | Forward from 2019/20 | Changes | Carry Forward to 2021/22 | Savings | This Period | This Period | Budget 2020/21 |
| | £m | £m | £m | £m | £m | £m | £m | £m |
| People & Resources | 0.400 | 0.170 | (0.170) | 0.000 | 0.000 | 0.000 | (0.090) | 0.310 |
| Governance | 1.176 | 0.975 | 0.000 | (0.171) | 0.000 | 0.000 | 0.103 | 2.083 |
| Education & Youth | 10.166 | 8.519 | (1.582) | (4.539) | 0.000 | (0.027) | 0.953 | 13.490 |
| Social Services | 1.247 | 4.188 | 3.780 | 0.000 | 0.000 | 0.000 | 0.654 | 9.86 |
| Planning, Environment & Economy | 3.078 | 0.905 | 0.204 | (0.187) | 0.000 | 0.000 | (0.126) | 3.87 |
| Streetscene & Transportation | 3.030 | 1.302 | 10.001 | (0.543) | 0.000 | 0.000 | 1.319 | 15.10 |
| Strategic Programmes | 0.985 | 0.636 | 0.160 | (0.200) | 0.000 | 0.000 | 0.024 | 1.60 |
| Housing & Assets | 22.500 | 3.071 | (11.556) | (0.780) | (0.650) | 0.000 | 0.191 | 12.77 |
| Council Fund Total | 42.582 | 19.766 | 0.837 | (6.420) | (0.650) | (0.027) | 3.028 | 59.110 |
| HRA Total | 30.464 | 0.000 | (13.124) | 0.000 | 0.000 | 0.000 | 0.000 | 17.34 |
| Programme Total | 73.046 | 19.766 | (12.287) | (6.420) | (0.650) | (0.027) | 3.028 | 76.45 |

| .04 | Carry Forward from 2019/20 | | | | | |
|-----|---|--------------------|------------|--|--|--|
| | Carry forward sums from 2019/20 to 2020/21, totalling £19.766m (CF £19.766m, HRA £0.000m), were approved as a result of the quarterly monitoring reports presented to Cabinet during 2019/20. | | | | | |
| .05 | Changes during this period | | | | | |
| | Funding changes during this period have reprogramme total of £3.028m (CF £3.028m, the changes, detailing major items, is shown | HRA £0.000m)). A | summary | | | |
| | Table 2 | | | | | |
| | CHANGES DURING THIS PERIOD | | | | | |
| | COUNCIL FUND | Para | £m | | | |
| | Increases | | | | | |
| | Highways & Transportation Grants | 1.06 | 1.250 | | | |
| | Children's Services Grants | 1.07 | 0.564 | | | |
| | School Modernisation Grants | 1.08 | 0.461 | | | |
| | Other Aggregate Increases | | 0.995 | | | |
| | | | 3.270 | | | |
| | Decreases | | | | | |
| | Other Aggregate Decreases | | (0.242 | | | |
| | | | (0.242 | | | |
| | Total | | 3.028 | | | |
| | HRA | | | | | |
| | Increases | | | | | |
| | Other Aggregate Increases | | 0.000 | | | |
| | | | 0.000 | | | |
| | Decreases | | | | | |
| | Other Aggregate Decreases | | 0.000 | | | |
| | | | 0.000 | | | |
| | Total | | 0.000 | | | |
| | | | | | | |
| .06 | Introduction of Highways Maintenance Gra | nt funding from We | elsh | | | |
| | Government (WG) of £0.950m, which will s | upport the Council | 's core | | | |
| | funding allocation of £0.600m for the Highw | vav Asset Manager | ment Plan. | | | |

In addition to the above, WG funding has been introduced for the Childcare Offer Capital Grant, £0.450m and Flying Start Capital Funding, £0.114m.

1.07

| | Grant awarded for the schemes are over a two year period, where budget will be profiled in line with expected expenditure. |
|------|--|
| 1.08 | There has also been an introduction of grant funding from WG relating to the school modernisation programme. |

1.09 | Capital Expenditure compared to Budget

Expenditure as at Month 6, across the whole of the Capital Programme was £22.637m. The breakdown of expenditure is analysed in Table 3, along with the percentage spend against budget.

This shows that 29.61% of the budget has been spent (CF 28.64%, HRA 32.91%). Corresponding figures for Month 6 2019/20 were 27.13% (CF 23.28%, HRA 34.00%).

1.10 The table also shows a projected underspend (pending carry forward and other adjustments) of £1.369m on the Council Fund and a break even position on the HRA.

Table 3

| EXPENDITURE | Revised Budget | Cumulative Expenditure | Percentage Spend v | Projected Outturn | Variance Budget v |
|---------------------------------|-------------------|---------------------------|-----------------------|----------------------|-------------------------|
| | | Month 6 | Budget | | Outturn (Under)/Over |
| | £m | £m | % | £m | £m |
| People & Resources | 0.310 | 0.000 | 0.00 | 0.310 | 0.000 |
| Governance | 2.083 | 0.318 | 15.27 | 2.083 | 0.000 |
| Education & Youth | 13.490 | 2.201 | 16.32 | 13.451 | (0.039) |
| Social Services | 9.869 | 3.579 | 36.27 | 9.581 | (0.288) |
| Planning, Environment & Economy | 3.874 | 0.661 | 17.06 | 3.844 | (0.030) |
| Streetscene & Transportation | 15.109 | 6.281 | 41.57 | 15.059 | (0.050) |
| Strategic Programmes | 1.605 | 0.242 | 15.08 | 0.643 | (0.962) |
| Housing & Assets | 12.776 | 3.648 | 28.55 | 12.776 | 0.000 |
| Council Fund Total | 59.116 | 16.930 | 28.64 | 57.747 | (1.369) |
| Disabled Adaptations | 0.737 | 0.216 | 29.31 | 0.683 | (0.054) |
| Energy Schemes | 0.275 | 0.351 | 127.64 | 0.275 | 0.000 |
| Major Works | 1.811 | 0.673 | 37.16 | 2.011 | 0.200 |
| Accelerated Programmes | 0.741 | 0.089 | 12.01 | 0.406 | (0.335) |
| WHQS Improvements | 8.190 | 3.697 | 45.14 | 10.134 | 1.944 |
| SHARP Programme | 5.586 | 0.681 | 12.19 | 3.831 | (1.755) |
| Housing Revenue Account Total | 17.340 | 5.707 | 32.91 | 17.340 | 0.000 |
| Programme Total | 76.456 | 22.637 | 29.61 | 75.087 | (1.369) |

1.11 Details of the variances for individual programme areas are listed in Appendix B, which includes the reasons, and remedial actions which may be required, where those variances exceed +/- 10% of the revised budget. In addition, where carry forward into 2021/22 has been identified, this is also included in the narrative.

1.12 **Carry Forward into 2021/22**

During the quarter, carry forward of £1.369m (all CF) has been identified which reflects reviewed spending plans across all programme areas; these committed amounts have been identified as now required to meet the cost of programme works and/or retention payments in 2021/22.

1.13 Information relating to each programme area is contained in Appendix B and summarised in Table 4 below:

Table 4

| | | | | Total |
|---------------------------------|---------|---------|----------|-------|
| CARRY FORWARD INTO | Month 4 | Month 6 | Reversed | |
| 2021/22 | £m | £m | £m | £m |
| | | | | |
| Governance | 0.171 | 0.000 | (0.103) | 0.068 |
| Education & Youth | 4.539 | 0.039 | 0.000 | 4.578 |
| Social Services | 0.000 | 0.288 | 0.000 | 0.288 |
| Planning, Environment & Economy | 0.187 | 0.030 | 0.000 | 0.217 |
| Streetscene & Transportation | 0.543 | 0.050 | 0.000 | 0.593 |
| Strategic Programmes | 0.200 | 0.962 | 0.000 | 1.162 |
| Housing & Assets | 0.780 | 0.000 | 0.000 | 0.780 |
| Council Fund | 6.420 | 1.369 | (0.103) | 7.686 |
| | | | | |
| TOTAL | 6.420 | 1.369 | (0.103) | 7.686 |
| | | | ` | |
| | | | | |

1.14 Additional Allocations

No additional allocations have been identified in the programme in this quarter.

1.15 **Savings**

The following saving has been identified in the programme in this quarter.

 Elfed High School, All Terrain Pitch (ATP) - £0.027m. Cost of works were lower than the allocated budget for the scheme. This one-off saving can be released back into the Capital Programme.

1.16 Funding of 2020/21 Approved Schemes

The position at Month 6 is summarised in Table 5 below for the three year Capital Programme between 2020/21 – 2022/23:-

| | Table 5 | | | | | |
|------|--|---|--|-----------|--|--|
| | | FUNDING OF APPROVED SCHEMES 2020/21 | - 2022/23 | | | |
| | | | £m | £m | | |
| | | Balance carried forward from 2019/20 | | (1.145) | | |
| | | Increases Shortfall in 2020/21 to 2022/23 Budget Additional allocation to Queensferry Campus | 2.264 0.217 — | 2.481 | | |
| | | Decreases Actual In year receipts Savings | (1.062) (0.677) | (1.739) | | |
| | | Funding - (Available)/Shortfall | | (0.403) | | |
| | The surplus carried forward led to an opening funding position deficit of £1.119m. The reported Month 4 funding position for the 3 year period ending in 2022/23 was a shortfall of £0.388m. Capital receipts received in the second quarter of 2020/21, along with savings identified, total £0.791m. This gives a revised projected surplus in the Capital Programme at Month 6 of £0.403m for the 2020/21 – 2022/23 Capital Programme, prior to the realisation of additional capital receipts and/or other funding sources. | | | | | |
| 1.18 | Investm | | | | | |
| | At its me | nent in County Towns | | | | |
| | Motion rand form | nent in County Towns eeting on 12 th December 2017, the Counce relating to the reporting of investment in counce and of the reporting was agreed at the Counce w and Scrutiny Committee on 14 th June 2 | ounty towns. ⁻ rporate Resou | Notice of | | |

| | INVESTMENT IN COUNTY TOWN | NS | | |
|------|--|--|--|---|
| | | 2019/20 Actual £m | 2020/21 Revised Budget £m | 2021 - 2023 Budget £m |
| | Buckley / Penyffordd Connah's Quay / Shotton Flint / Bagillt Holywell / Caerwys / Mostyn Mold / Treuddyn / Cilcain Queensferry / Hawarden / Sealand Saltney / Broughton / Hope Unallocated / To Be Confirmed | 7.729 3.844 3.048 3.291 3.406 5.925 0.748 0.728 | 11.996 5.620 3.417 1.537 5.938 10.320 3.107 8.723 | 0.656 0.170 0.169 2.956 3.038 2.856 4.222 33.920 |
| 1.20 | The inclusion of actuals for 2019/20 an years allows a slightly fuller picture of i expenditure which has occurred in yea included, and the expenditure and bud in that context. | nvestment prs' prior to 2 | lans. Howe 019/20 has | ever, not be |
| 1.21 | There are two significant factors which areas, which are homes developed une schools. The impact of these can be set C. | der SHARP, | and new o | r remodelled |
| 1.22 | Some expenditure cannot yet be allocated not yet fully developed or are gene identifiable to one of the seven areas. A expenditure will be allocated to the rele | ric in nature As such sch | and not ea | sily |
| 1.23 | Information on the split between internation Appendix C. | al and exteri | nal funding | can be found |
| 1.24 | In addition to the information contained considerable capital expenditure on the Standard (WHQS), which was originall A summary is provided in Table 7 belo catchment area basis. | e HRA Wels y outside the | h Housing (e scope of t | Quality his analysis. |

| Table 7 | | | |
|---------|---|--|--|
| | WHQS Programme | | |
| | | 2019/20 Actual £m | 2020/21 Budget £m |
| | Holywell Flint Deeside & Saltney Buckley Mold Connah's Quay & Shotton | 2.950 2.110 0.420 0.600 7.130 0.480 | 0.300 0.300 2.611 4.579 1.432 1.400 |
| | Total | 13.690 | 10.622 |

| 2.00 | RESOURCE IMPLICATIONS |
|------|--|
| 2.01 | Financial implications - As set out in the body of the report. |
| 2.02 | Personnel implications - None directly as a result of this report. |

| 3.00 | IMPACT ASSESSMENT AND RISK MANAGEMENT |
|------|--|
| 3.01 | The impact of the current pandemic will continually be monitored throughout the year. Any changes to the Government guidelines may have an adverse impact on the ability of Portfolios to deliver schemes in year. This may result in them being re-profiled into the next financial year. |
| | These delays could impact the delivery of the programme in 2021/22, which could result in future schemes being stalled in order to deliver the schemes carried forward from 2020/21. There is a risk around having resources available to manage and deliver schemes. |
| | Grants received in year will be monitored closely to ensure that expenditure is incurred within the terms and conditions of the grant. The capital team will work with project leads to report potential risks of achieving spend within timescales and assist in liaising with the grant provider. |
| | The Council has a prudent policy of allocating its own capital receipts to fund capital projects only when receipts are actually received rather than when it is anticipated the receipt will be received, and this position continues to be the case. Due to the pandemic there may be a delay in obtaining capital receipts as the timing of these receipts are also subject to market forces outside of the Council's control. In line with current policy no allowance has |

| been | made | for | these | receipts | in | reporting | the | Council's | capital | funding |
|----------|------|-----|-------|----------|----|-----------|-----|-----------|---------|---------|
| position | on. | | | | | | | | | |

| 4.00 | CONSULTATIONS REQUIRED/CARRIED OUT |
|------|--|
| 4.01 | No consultation is required as a direct result of this report. |

| 5.00 | APPENDICES |
|------|--|
| 5.01 | Appendix A: Capital Programme - Changes during 2020/21 |
| 5.02 | Appendix B: Variances |
| 5.03 | Appendix C: Investment in Towns |

| 6.00 | LIST OF ACCESSIBLE BACKGROUND DOCUMENTS |
|------|--|
| 6.01 | Capital Programme monitoring papers 2020/21. |

| 7.00 | CONTACT OFFICER DETAILS |
|------|--|
| 7.01 | Contact Officer: Chris Taylor, Principal Accountant Telephone: 01352 703309 E-mail: christopher.taylor@flintshire.gov.uk |

| 8.00 | GLOSSARY OF TERMS |
|------|--|
| 8.01 | Budget Re-profiling: Capital schemes are very dynamic and a number of factors can influence their timing and funding. Budget re-profiling assures that the correct resources are available in the correct accounting period to finance the actual level of expenditure. |
| | Capital Expenditure: Expenditure on the acquisition of non-current assets or expenditure which extends the useful life of an existing asset |
| | Capital Programme: The Council's financial plan covering capital schemes and expenditure proposals for the current year and a number of future years. It also includes estimates of the capital resources available to finance the programme. |
| | Capital Receipts: Receipts (in excess of £10,000) realised from the disposal of assets. |
| | Carry Forward: Carry forward occurs when schemes due to be completed in a given financial year are delayed until a subsequent year. In this case |

the relevant funding is carried forward to meet the delayed, contractually committed expenditure.

CERA: Capital Expenditure charged to Revenue Account. The Council is allowed to use its revenue resources to fund capital expenditure. However the opposite is not permissible.

Council Fund (CF): The fund to which all the Council's revenue and capital expenditure is charged.

Housing Revenue Account (HRA): The fund to which all the Council's revenue and capital expenditure relating to its housing stock is charged.

MRA: Major Repairs Allowance. A general capital grant from WG for HRA purposes.

Non-current Asset: A resource controlled (but not necessarily owned) by the Council, from which economic benefits or service potential are expected to flow to the Council for more than 12 months.

Section 106: Monies are received from developers/contractors pursuant to Section 106 of the Town & Country Planning Act 1990. These sums are available for use once the relevant terms of the individual agreement have been met. The monies are most commonly used for educational enhancement, play areas, highways and affordable housing.

Target Hardening: Measures taken to prevent unauthorised access to Council sites.

Unhypothecated Supported Borrowing (USB), commonly referred to as Supported Borrowing - Each year Welsh Government provide Councils with a Supported Borrowing allocation. Councils borrow to fund capital expenditure equivalent to that annual allocation, Welsh Government then include funding to cover the revenue costs associated with the borrowing for future years within the Revenue Support Grant. The Council decides how this funding is spent.

Unsupported (Prudential) Borrowing: Borrowing administered under the Prudential Code, whereby Authorities can set their own policies on acceptable levels and types of borrowing. The Prudential Framework allows Authorities to take out loans in response to overall cash flow forecasts and other factors provided they can show that the borrowing is to meet planned capital expenditure in the current year or the next three years.

CAPITAL PROGRAMME - CHANGES DURING 2020/21

| | Original | Carry | 2020/21 I | Previously R | eported | Savings | Changes | Revised | |
|--------------------------------|-------------------|----------------------------|-----------|--------------------------------|---------|-----------|-----------|-------------------|--|
| | Budget 2020/21 | Forward from 2019/20 | Changes | Carry Forward to 2021/22 | Savings | (Current) | (Current) | Budget 2020/21 | |
| | £m | £m | £m | £m | £m | £m | £m | £m | |
| council Fund : | | | | | | | | | |
| People & Resources | | | | | | | | | |
| 'Headroom' | 0.350 | 0.170 | (0.170) | 0.000 | 0.000 | 0.000 | (0.090) | 0.260 | |
| Corporate Finance - H & S | 0.050 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.05 | |
| | 0.400 | 0.170 | (0.170) | 0.000 | 0.000 | 0.000 | (0.090) | 0.31 | |
| Governance | | | | | | | | | |
| Information Technology | 1.176 | 0.975 | 0.000 | (0.171) | 0.000 | 0.000 | 0.103 | 2.08 | |
| monnation rootiniology | 1.176 | 0.975 | 0.000 | (0.171) | | 0.000 | 0.103 | 2.08 | |
| Education & Youth | | | | | | | | | |
| Education & Youth | 1.500 | 2.668 | (1.200) | (0.119) | 0.000 | 0.000 | (0.105) | 2.74 | |
| Primary Schools | 2.399 | 0.065 | 0.118 | (0.025) | | 0.000 | 0.568 | 3.12 | |
| Schools Modernisation | 5.365 | 0.072 | (0.550) | 0.000 | 0.000 | 0.000 | 0.234 | 5.12 | |
| Secondary Schools | 0.652 | 5.784 | 0.008 | (4.395) | | (0.027) | 0.256 | 2.27 | |
| Special Education | 0.250 | (0.070) | | 0.000 | 0.000 | 0.000 | 0.000 | 0.22 | |
| Optional Education | 10.166 | 8.519 | (1.582) | (4.539) | 0.000 | (0.027) | 0.953 | 13.49 | |
| Social Services | | | | | | | | | |
| Services to Older People | 0.725 | 4.048 | 3.778 | 0.000 | 0.000 | 0.000 | 0.000 | 8.55 | |
| Children's Services | 0.723 | 0.140 | 0.002 | 0.000 | 0.000 | 0.000 | 0.654 | 1.31 | |
| Official School | 1.247 | 4.188 | 3.780 | 0.000 | 0.000 | 0.000 | 0.654 | 9.86 | |
| Planning, Environment & Econon | | | | | | | | | |
| Closed Landfill Sites | 0.000 | 0.250 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.25 | |
| Engineering | 0.000 | 0.250 | 0.000 | (0.187) | | 0.000 | 0.000 | 0.23 | |
| Energy Services | 2.950 | 0.300 | (0.339) | 0.000 | 0.000 | 0.000 | 0.000 | 2.91 | |
| Ranger Services | 0.040 | 0.005 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.04 | |
| Townscape Heritage Initiatives | 0.050 | 0.000 | 0.342 | 0.000 | 0.000 | 0.000 | (0.126) | 0.26 | |
| Private Sector Renewal/Improvt | 0.000 | 0.000 | 0.163 | 0.000 | 0.000 | 0.000 | 0.000 | 0.16 | |
| | 3.078 | 0.905 | 0.204 | (0.187) | | 0.000 | (0.126) | 3.87 | |
| Streetscene & Transportation | | | | | | | | | |
| Waste | 2.430 | 0.497 | (0.953) | (0.497) | 0.000 | 0.000 | 0.000 | 1.47 | |
| Cemeteries | 0.000 | 0.000 | 0.070 | 0.000 | 0.000 | 0.000 | 0.000 | 0.07 | |
| Highways | 0.600 | 0.704 | 0.000 | 0.000 | 0.000 | 0.000 | 1.028 | 2.33 | |
| Local Transport Grant | 0.000 | 0.055 | 10.884 | 0.000 | 0.000 | 0.000 | 0.291 | 11.23 | |
| Solar Farms | 0.000 | 0.046 | 0.000 | (0.046) | | 0.000 | 0.000 | 0.00 | |
| | 3.030 | 1.302 | 10.001 | (0.543) | 0.000 | 0.000 | 1.319 | 15.10 | |

| | Original | Carry | Previous | ly Reported | 2020/21 | Savings | Changes | Revised | |
|----------------------------|-------------------|----------------------------|----------|--------------------------------|---------|-----------|-----------|-------------------|--|
| | Budget 2020/21 | Forward from 2019/20 | Changes | Carry Forward to 2021/22 | Savings | (Current) | (Current) | Budget 2020/21 | |
| | £m | £m | £m | £m | £m | £m | £m | £m | |
| Strategic Programmes | | | | | | | | | |
| Leisure Centres | 0.285 | 0.047 | (0.022) | 0.000 | 0.000 | 0.000 | (0.002) | 0.308 | |
| Play Areas | 0.200 | 0.218 | 0.000 | (0.200) | 0.000 | 0.000 | 0.024 | 0.242 | |
| Libraries | 0.000 | 0.012 | 0.022 | 0.000 | 0.000 | 0.000 | 0.002 | 0.036 | |
| Theatr Clwyd | 0.500 | 0.359 | 0.160 | 0.000 | 0.000 | 0.000 | 0.000 | 1.019 | |
| | 0.985 | 0.636 | 0.160 | (0.200) | 0.000 | 0.000 | 0.024 | 1.605 | |
| Housing & Assets | | | | | | | | | |
| Administrative Buildings | 0.650 | 1.205 | 0.286 | 0.000 | 0.000 | 0.000 | 0.000 | 2.141 | |
| Community Asset Transfers | 0.100 | 0.836 | 0.000 | (0.780) | 0.000 | 0.000 | 0.000 | 0.156 | |
| Food Poverty | 0.050 | 0.042 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.092 | |
| Affordable Housing | 20.000 | 0.000 | (11.700) | 0.000 | 0.000 | 0.000 | 0.000 | 8.300 | |
| Disabled Facilities Grants | 1.700 | 0.988 | (0.142) | 0.000 | (0.650) | 0.000 | 0.191 | 2.087 | |
| | 22.500 | 3.071 | (11.556) | (0.780) | (0.650) | 0.000 | 0.191 | 12.776 | |
| Housing Revenue Account : | | | | | | | | | |
| Disabled Adaptations | 1.104 | 0.000 | (0.367) | 0.000 | 0.000 | 0.000 | 0.000 | 0.737 | |
| Energy Schemes | 0.275 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.275 | |
| Major Works | 1.811 | 0.000 | (0.500) | 0.000 | 0.000 | 0.000 | 0.500 | 1.811 | |
| Accelerated Programmes | 0.742 | 0.000 | (0.371) | 0.000 | 0.000 | 0.000 | 0.370 | 0.741 | |
| WHQS Improvements | 15.361 | 0.000 | (6.301) | 0.000 | 0.000 | 0.000 | (0.870) | 8.190 | |
| SHARP Programme | 11.171 | 0.000 | (5.585) | 0.000 | 0.000 | 0.000 | 0.000 | 5.586 | |
| | 30.464 | 0.000 | (13.124) | 0.000 | 0.000 | 0.000 | 0.000 | 17.340 | |

PEOPLE & RESOURCES

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|-------------------------------------|-----------------|----------------|----------------------|------------------------------|------------------|----------------------|-------------------|--|---|
| | £m | £m | £m | £m | % | £m | | | |
| 'Headroom' | 0.260 | 0.000 | 0.260 | 0.000 | 0 | 0.000 | | Corporate provision - to be allocated as requested and approved. | Any unspent allocation will be the subject of a carry forward request at outturn. |
| Corporate Finance - Health & Safety | 0.050 | 0.000 | 0.050 | 0.000 | 0 | 0.000 | | Corporate provision - to be allocated as requested and approved. | Any unspent allocation will be the subject of a carry forward request at outturn. |
| Total | 0.310 | 0.000 | 0.310 | 0.000 | 0 | 0.000 | | | |

GOVERNANCE

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|------------------------|-----------------|----------------|----------------------|------------------------------|------------------|----------------------|-------------------|-----------------|--|
| | £m | £m | £m | £m | % | £m | | | |
| Information Technology | 2.083 | 0.318 | 2.083 | 0.000 | 0 | 0.000 | | | £0.103m of budget brought forward from the 2021/22 programme to deliver Citrix infrastructure improvements. This is to support home working as part of the Councils response to the COVID-19 pandemic. |
| Total | 2.083 | 0.318 | 2.083 | 0.000 | 0 | 0.000 | | | |

EDUCATION & YOUTH

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|-----------------------|-----------------|----------------|----------------------|------------------------------|------------------|----------------------|--|---|--|
| | £m | £m | £m | £m | % | £m | | | |
| Education - General | 2.744 | 0.512 | 2.744 | 0.000 | 0 | 0.000 | | | |
| Primary Schools | 3.125 | 0.580 | 3.125 | 0.000 | 0 | 0.000 | | | |
| Schools Modernisation | 5.121 | 0.503 | 5.121 | 0.000 | 0 | 0.000 | | | |
| Secondary Schools | 2.278 | 0.545 | 2.278 | 0.000 | 0 | 0.000 | | | Savings identified on Elfed High School ATP project - £0.027m |
| Special Education | 0.222 | 0.061 | 0.183 | (0.039) | -18 | | Early Identified Rollover - Rolling Programme, with projects now planned to be delivered in 2021/22. | Carry Forward - Request approval to move funding of £0.039m to 2021/22. | |
| Total | 13.490 | 2.201 | 13.451 | (0.039) | -0 | 0.000 | | | |

SOCIAL SERVICES

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget £m | Actual Exp. £m | Projected Outturn £m | Variance (Under)/ Over £m | Variance %age % | Variance Prev Qtr £m | Cause of Variance | Action Required | Comments |
|--------------------------|-----------------------|----------------------|----------------------------|------------------------------------|-----------------------|----------------------------|-------------------|---|---|
| Services to Older People | 8.551 | 3.270 | 8.263 | (0.288) | -3 | | | Carry Forward - Request approval to move funding of £0.288m to 2021/22. | |
| Children's Services | 1.318 | 0.309 | 1.318 | 0.000 | 0 | 0.000 | | | Childcare Offer - Welsh Government (WG) are currently considering a variation request regarding flexibility of grant funding. |
| Total | 9.869 | 3.579 | 9.581 | (0.288) | -3 | 0.000 | | | |

PLANNING, ENVIRONMENT & ECONOMY

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age % | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|---------------------------------------|-----------------|----------------|----------------------|------------------------------|-----------------------|----------------------|--|--|--|
| | £m | £m | £m | £m | % | £m | | | |
| Closed Landfill Sites | 0.250 | 0.000 | 0.250 | 0.000 | 0 | 0.000 | | | Increasing COVID-19 related restrictions on movement and isolation may cause delays. |
| Engineering | 0.239 | 0.049 | 0.239 | 0.000 | 0 | 0.000 | | | |
| Energy Services | 2.911 | 0.085 | 2.911 | 0.000 | 0 | 0.000 | | | |
| Ranger Services | 0.045 | 0.023 | 0.045 | 0.000 | 0 | 0.000 | | | |
| Townscape Heritage Initiatives | 0.266 | 0.224 | 0.236 | (0.030) | -11 | | Match funding of £0.030m required for the Green Infrastructure Project (WG funded). This will now be delivered next financial year due to the impact of COVID-19. Bailey Hill - Grant Funded scheme. Grant funding drawn down once receipted. | | |
| Private Sector Renewal/Improvement | 0.163 | 0.280 | 0.163 | (0.000) | -0 | 0.000 | | Funding to be introduced to match expenditure. | |
| Total | 3.874 | 0.661 | 3.844 | (0.030) | -1 | 0.000 | | | |

| Variance - | . Dudget v | Drainatad | Outturn |
|------------|------------|-----------|---------|
| | | | |

STREETSCENE & TRANSPORTATION

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|-----------------------|-----------------|----------------|----------------------|------------------------------|------------------|----------------------|---|---|----------|
| | £m | £m | £m | £m | % | £m | | | |
| Waste Services | 1.477 | 0.247 | 1.477 | 0.000 | 0 | 0.000 | | | |
| Cemeteries | 0.070 | 0.007 | 0.020 | (0.050) | -71 | | Project has been delayed as a result of COVID-19. Planned works will now take place in 2021/22. | Carry Forward - Request approval to move funding of £0.050m to 2021/22. | |
| Highways | 2.332 | 0.250 | 2.332 | 0.000 | 0 | 0.000 | | | |
| Local Transport Grant | 11.230 | 5.777 | 11.230 | 0.000 | 0 | 0.000 | | | |
| Total | 15.109 | 6.281 | 15.059 | (0.050) | -0 | 0.000 | | | |

STRATEGIC PROGRAMMES

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|-----------------|-----------------|----------------|----------------------|------------------------------|------------------|----------------------|--|---|---|
| | £m | £m | £m | £m | % | £m | | | |
| Leisure Centres | 0.308 | 0.055 | 0.308 | 0.000 | 0 | 0.000 | | | |
| Play Areas | 0.242 | 0.093 | 0.242 | 0.000 | 0 | 0.000 | | | Potential for the Bailey Hill play area funding of £0.127m to be rolled into 2021/22. Ongoing monitoring. |
| Libraries | 0.036 | 0.036 | 0.036 | 0.000 | 0 | 0.000 | | | |
| Theatr Clwyd | 1.019 | 0.057 | 0.057 | (0.962) | -94 | | Phase 3 works now complete. Phase 4 to take place in 2021/22 as per schedule of works. Phase 4 is the final design and technical stage, which is grant funded. Carry forward request relates to the construction stage of the project. | Carry Forward - Request approval to move funding of £0.962m to 2021/22. | |
| Total | 1.605 | 0.242 | 0.643 | (0.962) | -60 | 0.000 | | | |

| Variance - | Rudget v | Projected Outturn | $\overline{}$ |
|------------|----------|-------------------|---------------|
| | | | |

HOUSING & ASSETS

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|----------------------------|-----------------|----------------|----------------------|------------------------------|------------------|----------------------|-------------------|-----------------|---|
| | £m | £m | £m | £m | % | £m | | | |
| Administrative Buildings | 2.141 | 1.285 | 2.141 | 0.000 | 0 | 0.000 | | | |
| Community Asset Transfers | 0.156 | 0.072 | 0.156 | 0.000 | 0 | 0.000 | | | Expenditure is incurred as and when schemes are signed off. |
| Food Poverty | 0.092 | 0.092 | 0.092 | 0.000 | 0 | 0.000 | | | |
| Affordable Housing | 8.300 | 1.765 | 8.300 | 0.000 | 0 | 0.000 | | | |
| Disabled Facilities Grants | 2.087 | 0.434 | 2.087 | 0.000 | 0 | 0.000 | | | DFG spend is customer driven and volatile. The service is currently undergoing a re-design and engaging additional resources, with a view to completing and delivering older applications of works. COVID-19 could cause delays in the delivery of services |
| Total | 12.776 | 3.648 | 12.776 | 0.000 | 0 | 0.000 | | | |

HOUSING REVENUE ACCOUNT

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|------------------------|-----------------|----------------|----------------------|------------------------------|------------------|----------------------|--|--------------------------------------|----------|
| | £m | £m | £m | £m | % | £m | | | |
| Disabled Adaptations | 0.737 | 0.216 | 0.683 | (0.054) | -7 | 0.000 | | | |
| Energy Services | 0.275 | 0.351 | 0.275 | 0.000 | 0 | 0.000 | | | |
| Major Works | 1.811 | 0.673 | 2.011 | 0.200 | 11 | 0.000 | Increased projection in spend as Void works resume following a period under COVID-19 restrictions. Overspend to be offset by reduced Accelerated Programmes work. | Virement to allocate budget to spend | |
| Accelerated Programmes | 0.741 | 0.089 | 0.406 | (0.335) | -45 | | Continued restrictions on the programme as a result of COVID-19, means the budget is projecting an underspend. The variance will contribute to the overspend in Major works. | Virement to allocate budget to spend | |
| WHQS Improvements | 8.190 | 3.697 | 10.134 | 1.944 | 24 | | Original budget was £15.361m. Initial projections from Capital Works Team indicated a 50% reduction in spend due to the COVID-19 restrictions, hence the reduction in budget. However, contractors are now back on site and spend is increasing. This overspend will be met from the original budget allocation. | Virement to allocate budget to spend | |
| SHARP | 5.586 | 0.681 | 3.831 | (1.755) | -31 | | Reduced spend projection based on current schemes delayed. Amount to be monitored on any potential reduction in borrowing requirements. | Virement to allocate budget to spend | |
| Total | 17.340 | 5.707 | 17.340 | 0.000 | 0 | 0.000 | | | |

SUMMARY

Capital Budget Monitoring 2020/21 - Month 6

| Programme Area | Total Budget | Actual Exp. | Projected Outturn | Variance (Under)/ Over | Variance %age | Variance Prev Qtr | Cause of Variance | Action Required | Comments |
|---------------------------------|-----------------|----------------|----------------------|------------------------------|------------------|----------------------|-------------------|-----------------|----------|
| | £m | £m | £m | £m | % | £m | | | |
| People & Resources | 0.310 | 0.000 | 0.310 | 0.000 | 0 | 0.000 | | | |
| Governance | 2.083 | 0.318 | 2.083 | 0.000 | 0 | 0.000 | | | |
| Education & Youth | 13.490 | 2.201 | 13.451 | (0.039) | -0 | 0.000 | | | |
| Social Services | 9.869 | 3.579 | 9.581 | (0.288) | -3 | 0.000 | | | |
| Planning, Environment & Economy | 3.874 | 0.661 | 3.844 | (0.030) | -1 | 0.000 | | | |
| Streetscene & Transportation | 15.109 | 6.281 | 15.059 | (0.050) | -0 | 0.000 | | | |
| Strategic Programmes | 1.605 | 0.242 | 0.643 | (0.962) | -60 | 0.000 | | | |
| Housing & Assets | 12.776 | 3.648 | 12.776 | 0.000 | 0 | 0.000 | | | |
| Sub Total - Council Fund | 59.116 | 16.930 | 57.747 | (1.369) | -2 | 0.000 | | | |
| Housing Revenue Account | 17.340 | 5.707 | 17.340 | 0.000 | 0 | 0.000 | | | |
| Total | 76.456 | 22.637 | 75.087 | (1.369) | -2 | 0.000 | | | |

| Variance - | Budget v | Drainatad | Outturn |
|------------|----------|-----------|---------|
| | | | |

| TOWN | 19/20 | BUC | KLEY | CONNAH | I'S QUAY | FL | NT | HOLY | WELL | МС | DLD | QUEEN | ISFERRY | SAL | TNEY | UNALL | OCATED | | TOTALS | |
|----------------------------------|----------------|------------------|----------|----------|------------------|------------------|------------------|------------------|------------------|----------|------------------|------------------|------------------|------------------|------------------|----------|------------------|------------------|------------------|---------------|
| FUNDING | ACTUAL £000 | Internal £000 | External | Internal | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal | External £000 | Internal £000 | External £000 | Total £000 |
| | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 |
| EXPENDITURE | | | | | | | | | | | | | | | | | | | | |
| HOUSING - HRA | | | | | | | | | | | | | | | | | | | | |
| SHARP | 5,576 | 1,706 | 236 | 7 | | 10 | | 1,385 | 1 | 466 | | | 1,765 | | | | | 3,574 | 2,002 | 5,576 |
| EDUCATION & YOUTH | | | | | | | | | | | | | | | | | | | | |
| Connah's Quay High School | 3,435 | | | 1,435 | 2,000 | | | | | | | | | | | | | 1,435 | 2,000 | |
| Queensferry Campus | 368 | | | | | | | | | | | 368 | | | | | | 368 | 0 | 368 |
| Penyffordd Amalgamation | 2,138 | 1,945 | 193 | | | | | | | | | | | | | | | 1,945 | 193 | 2,138 |
| School Extension & Remodelling:- | | | | | | | | | | | | | | | | | | | | |
| Mynydd Isa Argoed High School | 270 | 270 | | | | | | | | | | | | | | | | 270 | 0 | 270 |
| St John the Baptist | 232 | | 44 | | | | | | | | | | | | | | | 188 | 44 | 232 |
| Bagillt Ysgol Glan Aber | 2,184 | | | | | 1,017 | 1,167 | | | | | | | | | | | 1,017 | 1,167 | 2,184 |
| Castell Alun High School | 477 | | | | | | | | | | | | | 477 | | | | 477 | 0 | 477 |
| Shotton St Ethelwolds | 217 | | | 2 | 215 | | | | | | | | | | | | | 2 | 215 | |
| Flint Saint Richard Gwyn | 531 | | | | | | 531 | | | | | | | | | | | 0 | 531 | 531 |
| PLANNING, ENVIRONMENT & ECONOMY | | | | | | | | | | | | | | | | | | | | |
| Bailey Hill | 271 | | | | | | | | | | 271 | | | | | | | 0 | 271 | 271 |
| Targeted Regeneration Investment | 474 | | | | | | | | 474 | | | | | | | | | 0 | 474 | 474 |
| SOCIAL CARE | | | | | | | | | | | | | | | | | | | | |
| LD Day Care Facility | 1,016 | | | | | | | | | | | | 1,016 | | | | | 0 | 1,016 | 1,016 |
| Marleyfield EPH | 595 | | 595 | | | | | | | | | | | | | | | 0 | 595 | 595 |
| STREETSCENE & TRANSPORTION | | | | | | | | | | | | | | | | | | | | |
| Bridges | 59 | | | 50 | 9 | | | | | | | | | | | | | 50 | 9 | 59 |
| Highways Maintenance | 2,349 | 112 | 269 | 26 | 100 | 46 | 174 | 119 | 447 | 86 | 324 | 24 | 89 | 52 | 197 | 60 | 224 | 525 | 1,824 | 2,349 |
| Transport Grant | 3,769 | | | | | | 103 | 62 | 274 | | 201 | | 2,663 | | 22 | | 444 | 62 | 3,707 | 3,769 |
| STRATEGIC PROGRAMMES | | | | | | | | | | | | | | | | | | | | |
| Theatr Clwyd - Redevelopment | 1,135 | | | | | | | | | 284 | 851 | | | | | | | 284 | 851 | 1,135 |
| HOUSING & ASSETS | | | | | | | | | | | | | | | | | | | | |
| Affordable Housing | 3,623 | 1,662 | 509 | | | | | 294 | 235 | 923 | | | | | | | | 2,879 | 744 | 3,623 |
| | 28,719 | 5,883 | 1,846 | 1,520 | 2,324 | 1,073 | 1,975 | 1,860 | 1,431 | 1,759 | 1,647 | 392 | 5,533 | 529 | 219 | 60 | 668 | 13,076 | 15,643 | 28,719 |

AREA TOTAL 7,729 3,844 3,048 3,291 3,406 5,925 748 728

APPENDIX C (Cont)

INVESTMENT IN COUNTY TOWNS - 2020/21 REVISED BUDGET

| TOWN | REVISED | BUC | KLEY | CONNAL | I'S QUAY | FL | NT | HOLY | WELL | мс | DLD | OUEEN | SFERRY | SAL | TNEY | LINAL L | DCATED | | TOTALS | |
|--|---------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|--------|
| FUNDING | BUDGET | Internal | External | Total |
| | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 |
| EXPENDITURE | | | | | | | | | | | | | | | | | | | | |
| HOUSING - HRA | | | | | | | | | | | | | | | | | | | _ | |
| SHARP | 5,585 | 83 | | | | | | 125 | | 173 | | 299 | | | | 4,905 | | 5,585 | 0 | 5,585 |
| EDUCATION & YOUTH | | | | | | | | | | | | | | | | | | | | |
| Penyffordd Amalgamation | 72 | 72 | | | | | | | | | | | | | | | | 72 | 0 | 72 |
| Connah's Quay High School | 307 | | | 112 | 195 | | | | | | | | | | | | | 112 | 195 | 307 |
| Queensferry Campus | 4,525 | | | | | | | | | | | 1,131 | 3,394 | | | | | 1,131 | 3,394 | 4,525 |
| School Extension & Remodelling:- | | | | | | | | | | | | | | | | | | | | |
| Brynford CP | 500 | | | | | | | | 500 | | | | | | | | | 0 | 500 | 500 |
| Ysgol Croes Atti, Shotton | 1,125 | | | 263 | 862 | | | | | | | | | 4 045 | | | | 263 | 862 | 1,125 |
| Castell Alun High School | 1,915 | | | | | | | | | | | | | 1,915 | | | | 1,915 | 0 | 1,915 |
| PLANNING, ENVIRONMENT & ECONOMY | | | | | | | | | | | | | | | | | | | | |
| Solar PV Farms | 2,911 | | | 1,456 | | 1,455 | | | | | | | | | | | | 2,911 | 0 | 2,911 |
| SOCIAL CARE | | | | | | | | | | | | | | | | | | | | |
| Marleyfield EPH | 8,511 | 4,731 | 3,780 | | | | | | | | | | | | | | | 4,731 | 3,780 | 8,511 |
| STREETSCENE & TRANSPORTION | | | | | | | | | | | | | | | | | | | | |
| Highways Maintenance | 2,332 | | | | | | | | 25 | 50 | | 232 | | | 175 | 992 | | 1,274 | 1,058 | 2,332 |
| Transport Grant | 11,230 | | | | 2,732 | | 762 | 155 | 732 | | 359 | | 3,356 | | 1,017 | | 2,118 | 155 | 11,075 | 11,230 |
| Improvements to Standard Yard Waste Transfer Station | 1,230 | 1,230 | | | | | | | | | | | | | | | | 1,230 | 0 | 1,230 |
| STRATEGIC PROGRAMMES | | | | | | | | | | | | | | | | | | | | |
| Theatr Clwyd - Redevelopment | 968 | | | | | | | | | 808 | 160 | | | | | | | 808 | 160 | 968 |
| HOUSING & ASSETS | | | | | | | | | | | | | | | | | | | | |
| County Hall demolition | 1,146 | | | | | | | | | 1,146 | | | | | | | | 1,146 | 0 | 1,146 |
| Affordable Housing | 8,300 | 2,100 | | | | 1,200 | | | | 3,200 | | 1,800 | | | | | | 8,300 | 0 | 8,300 |
| | 50,657 | 8,216 | 3,780 | 1,831 | 3,789 | 2,655 | 762 | 280 | 1,257 | 5,377 | 561 | 3,462 | 6,858 | 1,915 | 1,192 | 5,897 | 2,826 | 29,633 | 21,024 | 50,657 |
| AREA TOTAL | | | 11,996 |] | 5,620 | | 3,417 | | 1,537 | 1 | 5,938 | | 10,320 | 1 | 3,107 |] | 8,723 | | | |

| TOWN ACTUAL BU | | BUC | CKLEY CONNAH'S QUA | | I'S QUAY | FLINT | | HOLYWELL | | MOLD | | QUEENSFERRY | | SALTNEY | | UNALLOCATED | | | TOTALS | |
|---|------------------|------------------|--------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|---------------|
| FUNDING | TO DATE £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Internal £000 | External £000 | Total £000 |
| EXPENDITURE | | | | | | | | | | | | | | | | | | | | |
| HOUSING - HRA SHARP | 681 | 83 | | | | | | 125 | | 173 | | 299 | | | | 1 | | 681 | 0 | 681 |
| EDUCATION & YOUTH Connah's Quay High School Queensferry Campus Castell Alun High School | 17 202 148 | | | | 17 | | | | | | | | 202 | 148 | | | | 0 0 148 | 17 202 0 | |
| SOCIAL CARE Marleyfield EPH | 3,952 | 172 | 3,780 | | | | | | | | | | | | | | | 172 | 3,780 | 3,952 |
| PLANNING, ENVIRONMENT & ECONOMY Solar PV Farms | 88 | | | | | 88 | | | | | | | | | | | | 88 | 0 | 88 |
| STREETSCENE & TRANSPORTION Highways Maintenance Transport Grant | 250 5,777 | | | | 8 | | 254 | 89 | 42 365 | | 25 | | 4,512 | | 175 282 | | 8 267 | 0 89 | 250 5,688 | 250 5,777 |
| STRATEGIC PROGRAMMES Theatr Clwyd - Redevelopment | 39 | | | | | | | | | 10 | 29 | | | | | | | 10 | 29 | 39 |
| HOUSING & ASSETS County Hall Demolition Affordable Housing | 868 1,765 | 1,065 | | | | | | | | 868 700 | | | | | | | | 868 1,765 | 0 0 | 868 1,765 |
| | 13,787 | 1,320 | 3,780 | 0 | 25 | 88 | 254 | 214 | 407 | 1,751 | 54 | 299 | 4,714 | 148 | 457 | 1 | 275 | 3,821 | 9,966 | 13,787 |
| AREA TOTAL | | | 5,100 | | 25 | | 342 | | 621 | | 1,805 |] [| 5,013 | | 605 | | 276 | | | |

| TOWN | FUTURE | BUCKLEY | | CONNAH'S QUAY | | FLINT | | HOLYWELL | | MOLD | | QUEENSFERRY | | SALTNEY | | UNALLOCATED | | TOTALS | | |
|---|----------------------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|----------------------------------|----------------------|----------------------------------|
| FUNDING | BUDGET £000 | Internal £000 | External £000 | Internal £000 | External £000 | Total £000 |
| EXPENDITURE | | | | | | | | | | | | | | | | | | | | |
| HOUSING - HRA SHARP | 15,048 | | | | | | | 1,916 | | 10 | | 31 | | | | 13,091 | | 15,048 | 0 | 15,048 |
| EDUCATION & YOUTH Queensferry Campus Brynford CP Castell Alun High School Joint Archive Facility, FCC and DCC | 2,825 1,040 4,222 3,028 | | | | | | | 1,040 | | 3,028 | | 1,020 | 1,805 | 4,222 | | | | 1,020 1,040 4,222 3,028 | 1,805 0 0 0 | 2,825 1,040 4,222 3,028 |
| SOCIAL CARE Marleyfield EPH Foster Care Homes Adaptations Mockingbird | 656 120 688 | 656 | | | | | | | | | | | | | | 120 | 688 | 656 120 0 | 0 0 688 | 656 120 688 |
| PLANNING, ENVIRONMENT & ECONOMY Solar PV Farms | 339 | | | 170 | | 169 | | | | | | | | | | | | 339 | 0 | 339 |
| STREETSCENE & TRANSPORTION Highways Asset Management Plan:- | 1,200 | | | | | | | | | | | | | | | 1,200 | | 1,200 | 0 | 1,200 |
| HOUSING & ASSETS Affordable Housing | 18,821 | | | | | | | | | | | | | | | 18,821 | | 18,821 | 0 | 18,821 |
| | 47,987 | 656 | 0 | 170 | 0 | 169 | 0 | 2,956 | 0 | 3,038 | 0 | 1,051 | 1,805 | 4,222 | 0 | 33,232 | 688 | 45,494 | 2,493 | 47,987 |
| AREA TOTAL | | | 656 |] | 170 | [| 169 |] | 2,956 | | 3,038 |] | 2,856 |] | 4,222 | [| 33,920 | | | |