#### **FLINTSHIRE COUNTY COUNCIL**

REPORT TO: CABINET

DATE: TUESDAY, 16 OCTOBER 2012

REPORT BY: HEAD OF FINANCE

SUBJECT: CAPITAL PROGRAMME 2012/13 (QUARTER 1)

# 1.00 PURPOSE OF REPORT

1.01 To provide Members with the first quarter's capital programme information for 2012/13.

#### 2.00 BACKGROUND

2.01 The Council approved a Housing Revenue Account capital programme for 2012/13 of £9.398m at its meeting of 21st February 2012, and a Council Fund capital programme of £23.825m at its meeting of 1st March 2012.

#### 3.00 CONSIDERATIONS

#### 3.01 Programme - Movements

3.01.1 The table below sets out how the programme has changed during 2012/13.

	Council Fund	Housing Revenue Account	Total
	£m	£m	£m
Council 21.02.12. (HRA) and 01.03.12. (Council Fund)			
Original Capital Programme	23.825	9.398	33.223
	23.825	9.398	33.223
Latest Monitoring			
As Previously Reported	23.825	9.398	33.223
Rollover from 2011/12	6.272	1.490	7.762
Change this Period	(0.207)	0.000	(0.207)
	29.890	10.888	40.778
Identified Savings	(0.008)	0.000	(0.008)
Revised Programme	29.882	10.888	40.770

3.01.2 From the table it can be seen that the original programme total of £33.223m has increased to £40.770m by way rollover (from 2011/12) of £7.762m (Council Fund £6.272m and HRA £1.490m), which is offset by net decreased Council

Fund schemes of £0.207m, and identified savings of £0.008m.

3.01.3 Detailed cumulative information relating to each programme area is provided in Appendix A, and summarised below –

REVISED PROGRAMME	Original Budget 2012/13 £m	Rollover from 2011/12 £m	Changes £m	Not Yet Committed £m	Rollover to 2013/14 £m	Savings £m	Revised Budget £m
Corporate Services	3.458	0.697	(0.127)	0	0	0	4.028
Clwyd Theatr Cymru	0.025	0.050	0	0	0	0	0.075
Community Services	3.669	0.321	0	0	0	0	3.990
Environment	9.124	1.404	(0.200)	0	0	(800.0)	10.320
Lifelong Learning	7.549	3.800	0.120	0	0	0	11.469
Council Fund Total	23.825	6.272	(0.207)	0.000	0	(0.008)	29.882
Housing Revenue Account	9.398	1.490	0	0	0	0	10.888
Programme Total	33.223	7.762	(0.207)	0.000	0.000	(0.008)	40.770

#### 3.02 Changes During This Period

3.02.1 A summary of those programme changes recorded during the reporting period (together with supporting narrative), is provided in Appendix B.

# 3.03 Not Yet Committed (Generally Financed) Budgets

- 3.03.1 Work continues in 'Stage profiling' all programme schemes i.e. assessing at what stage each scheme is at in terms of readiness for letting contracts and commencing works. This information together with the 'time profiling' of all anticipated funding resources assists the capital monitoring/management and reporting processes.
- 3.03.2 At this point in time, no programme budgets have been identified as not yet committed (and thereby available for release), but work continues in this respect (as part of the process identified in 3.03.1 above).

#### 3.04 Identified Savings


3.04.1 A small saving of £0.008m has been identified within the Environment (Sustainable Waste) Programme area.

### 3.05 Capital Expenditure v Profiled Budget

3.05.1 Recorded capital expenditure across the whole programme stands at £3.292m at Quarter 1 (as detailed in the table below), representing 8.07% of the revised budget total of £40.770m.

EXPENDITURE	Revised Budget	Cumulative Profiled Budget Month 3	Cumulative Expenditure Month 3	Variance Expenditure v Profiled (Under)/Over
	£m	£m	£m	£m
Corporate Services	4.028	0.112	0.042	(0.070)
Clwyd Theatr Cymru	0.075	0	0	0
Community Services	3.990	1.026	1.011	(0.015)
Environment	10.320	0.558	0.182	(0.376)
Lifelong Learning	11.469	1.054	1.011	(0.043)
Council Fund Total	29.882	2.750	2.246	(0.504)
Housing Revenue Account	10.888	1.316	1.046	(0.270)
ProgrammeTotal	40.770	4.066	3.292	(0.774)

- 3.05.2 More specifically, the table also provides details of the cumulative expenditure against cumulative profiled budget; the profiled budget total (i.e. that part of the total budget forecast to be spent during the reporting period) stands at £4.066m; recorded expenditure represents 80.96% of the profiled budget total, a net variance (underspend) of £0.774m. The cumulative position (by directorate) is displayed in the chart over page.
- 3.05.3 The significant variances (those greater than £0.025m) are individually listed in Appendix C, together with the reasons for such, and the required remedial action.
- 3.05.4 All other variances (those less than £0.025m), are aggregated within Appendix C, for each directorate. The aggregated figures include nil variances in some cases (such as Corporate Services), which are listed in order to account for the total budget element (£0.828m in the case of Corporate Services) which forms part of the overall budget total of £40.770m, as recorded in the table above (and throughout the report).
- 3.05.5 Quarterly capital programme management meetings form part of the ongoing capital monitoring procedures which have been established in order to provide tight project management and discipline, and to ensure a continuing reduction in the level of year-end rollover.



# 3.06 Financing

3.06.1 The capital programme is financed as summarised below -

FINANCING RESOURCES			
	General	Specific	
	Financing	Financing	
	Supported Borrowing / General Capital Grant / Capital Receipts	Grants & Contributions / CERA /Reserves/ Prudential Borrowing	Total Financing
	£m	£m	£m
Latest Monitoring			
Council Fund	20.509	9.381	29.890
Housing Revenue Account	1.752	9.136	10.888
	22.261	18.517	40.778
Savings			
Council Fund	(800.0)	0	(0.008)
Housing Revenue Account	0	0	0
	(0.008)	0.000	(0.008)
Total Financing Resources	22.253	18.517	40.770

3.06.2 That element of the Council Fund total financed from general (non–specific) financing resources, relies in part on the generation of capital receipts from


asset disposals. The continuing harsh economic climate is impacting on the ability to achieve the budgeted level of anticipated capital receipts, a situation that is likely to continue until the economy picks up at some future point. The capital receipts situation is being closely monitored as part of overall capital monitoring arrangements.

3.06.3 The chart below provides details of the moving (cumulative) capital receipts position – 3 line graphs, 2 of which record the moving estimate and 1 recording actual receipts. The positions are summarised as –

**Estimate (Original)** – The opening anticipated capital receipts total (£7.903m including the rolled over requirement from 2011/12), with anticipated receipts due in April, September, December, and more significantly so in March 2013.

**Estimate (Current Quarter)** – The latest reviewed position (reflecting the economic conditions referred to in 3.06.2 above), indicating an altered profile and a reduced total (£6.339m), with the major part of the receipts total anticipated in March 2013.





3.06.4 The HRA resources are ring-fenced and used only for HRA purposes.

#### 4.00 RECOMMENDATIONS

4.01 Cabinet is requested to note and approve the report.

	5.00	<b>FINANCIAL</b>	<b>IMPLIC</b>	<b>ATIONS</b>
--	------	------------------	---------------	---------------

5.01 As set out in sections 2 and 3 of the report.

# 6.00 ANTI POVERTY IMPACT

6.01 None.

#### 7.00 ENVIRONMENTAL IMPACT

7.01 Many of the schemes in the programme are designed to improve the environment, infrastructure and assets of the Authority.

#### 8.00 **EQUALITIES IMPACT**

8.01 None.

# 9.00 PERSONNEL IMPLICATIONS

9.01 None.

#### 10.00 CONSULTATION REQUIRED

10.01 None.

# 11.00 CONSULTATION UNDERTAKEN

11.01 None.

#### 12.00 APPENDICES

12.01 Appendix A: Capital Programme – Changes During 2012/13

Appendix B: Changes During This Period

Appendix C : Variances

# LOCAL GOVERNMENT (ACCESS TO INFORMATION ACT) 1985 BACKGROUND DOCUMENTS

Capital Programme Monitoring Papers 2012/13

**Contact Officer:** Ian Llewelyn Jones **Telephone:** 01352 702207

Email: <u>ian ll jones@flintshire.gov.uk</u>