

#### CABINET

Date of Meeting	Tuesday 20 September 2016
Report Subject	Capital Programme Monitoring 2016/17 (Month 4)
Cabinet Member	Leader of the Council and Cabinet Member for Finance
Report Author	Corporate Finance Manager
Report Type	Operational

## EXECUTIVE SUMMARY

The report summarises changes made to the Capital Programme 2016/17 since it was set in February 2016 to the end of month 4 (July 2016), along with expenditure to date and projected outturn.

The Capital Programme has increased by £5.863m in the period, due to:-

- Welsh Government (WG) grant allocations advised, Waste Collaborative Change Programme CCP (£1.886m) and Local Transport Grant (£0.833m);
- Additional pressures approved by Cabinet, IT Increased Data Storage (£0.590m) and remedial works at closed landfill sites (£0.250m);
- Increases to acquire additional recycling equipment (£0.100m);
- Additional schemes being approved within the Strategic Housing and Regeneration Programme (SHARP) (£2.095m); and
- Other Aggregate Increases (£0.157m).

Offset by:-

• Other Aggregate Decreases (£0.048m).

Actual spend to Month 4 is £17.768m.

The projected outturn is £59.116m, an underspend of £0.015m.

Resources available for funding future capital expenditure currently c£2.934m.

RECO	RECOMMENDATIONS		
(1)	Approve the Report.		
(2)	Approve the rollover adjustments at 1.13.		
(3)	Approve the request for additional resources at 1.15.		

### REPORT DETAILS

#### **EXPLAINING THE CAPITAL PROGRAMME MONITORING POSITION** 1.00 FOR MONTH 4 - 2016/17 Background 1.01 The Council approved a Housing Revenue Account (HRA) capital programme for 2016/17 of £25.933m and a Council Fund (CF) capital programme of £21.143m at its meeting of 16<sup>th</sup> February, 2016. For presentational purposes the capital programme is shown as a whole, with 1.02 sub-totals for the Council Fund and HRA. In reality the HRA programme is ring fenced and can only be used for HRA purposes. Changes since Budget approval 1.03 Table 1 below sets out how the programme has changed during 2016/17. More detailed cumulative information relating to each Portfolio is provided in Appendix A:-Table 1 Original Rollover 2016/17 Previously Reported Changes -Revised REVISED PROGRAMME Budget This Budget from Changes Rollover to Savings 2016/17 2015/16 2016/17 Period 2017/18 £m £m £m £m £m £m £m Chief Executives 0 0 0 0 0 0 0.000 0 0 0 People & Resources 0.250 0.143 0 0.393 0 0 0.590 0.839 Governance ٥ 0.249 0 Education & Youth 13.887 0 0 0 14.931 1.044 (0) 0 0 0 Social Care 0 0 0 0.000 Community & Enterprise 3.681 0.634 0 0 0 0.034 4.349 0.250 Planning & Environment 0.175 0.905 0 0 0 1.330 Transport & Streetscene 2.050 0.738 0 0 0 2.824 5.612 0 0 0 0.026 Organisational Change 1 ٥ 0.026 ٥ Organisational Change 2 1.100 0.953 0 0 0 0.070 2.123 0.000 **Council Fund Total** 21.143 0.000 0.000 3.768 29.603 4.692 Housing Revenue Account Total 25.933 1.500 0 0 0 2.095 29.528 47.076 6.192 0.000 0.000 0.000 5.863 Programme Total 59.131

	Rollover from 2015/16	
1.04	Rollover sums from 2015/16 to 2016/17, totalling $\pounds$ 6.192m (CF $\pounds$ 1.500m), were approved by Cabinet.	£4.692m, HRA
	Changes during this period	
1.05	Changes during this period have resulted in a net increase in total of £5.863m (CF (£3.768m, HRA £2.095m). A summary showing major items, is in Table 2 below:-	
	Table 2	
	CHANGES DURING THIS PERIOD	
	COUNCIL FUND	£m
	Increases	
	Waste - CCP Grant	1.886
	Local Transport Grant - Various Highways Schemes	0.833
	Information Technology - Increased Data Storage	0.590
	Closed Landfill Sites - Remedial Works	0.250
	Waste Services - Recycling Equipment	0.100
	Other Aggregate Increases	0.157
		3.816
	Decreases	
	Other Aggregate Decreases	(0.048) (0.048)
	Total	3.768
	HRA	
	Increases	
	Increased SHARP Programme - Connahs Quay, Leeswood & Mold	2.095
	Other Aggregate Increases	0.000
		2.095
	Decreases	
	Other Aggregate Decreases	0.000
		0.000
	Total	2.095
1.06	Specific grant allocations for both new and existing capital g announced by Welsh Government (WG) early in the new fina therefore the figures were not available when the budget was case for the Waste Collaborative Change Programme (CCF Transport Grants, and recycling equipment above.	ancial year and set. This is the
1.07	Additional pressures relating to IT Data Storage and remedial	works at forme

.09	capital programme is £17.	-	Budget			
09	capital programme is £17.					
	Actual expenditure as at Month 4 (end of July 2016) across the whole of the capital programme is £17.768m. The breakdown of expenditure is analysed in Table 3, along with the percentage spend against budget. This shows tha 29.57% of the budget has been spent (CF 35.50%, HRA 23.80%) Corresponding figures for Month 4 2015/16 were 15.42% (CF 17.95%, HRA 10.05%).					
<ul> <li>1.10 The table also shows the current projected outturn of £59.116m. indicates a projected underspend (pending adjustments) of £0.015m c Council Fund and a breakeven position on the HRA.</li> <li><u>Table 3</u></li> </ul>						
	EXPENDITURE	Revised Budget	Cumulative Expenditure Month 4	Percentage Spend v Budget	Projected Outturn	Variance Budget v Outturn (Under)/Over
		£m	£m	%	£m	£m
	Chief Executives	0	(0.004)	0	0	0
	People & Resources	0.393	0	0	0.393	0
	Governance	0.839	0.010	1.18 37.82	0.839	0
	Education & Youth	14.931	5.647	3787	44.040	(0.040)
	Social Caro	0	0		14.919	(0.012)
	Social Care	0	0 2 498	0	0	0
	Community & Enterprise	4.349	2.498	0 57.45	0 4.349	0
	Community & Enterprise Planning & Environment	4.349 1.330	, v	0 57.45 6.76	0 4.349 1.294	0 0 (0.036)
	Community & Enterprise	4.349	2.498 0.090	0 57.45	0 4.349	0
	Community & Enterprise Planning & Environment Transport & Streetscene	4.349 1.330 5.612	2.498 0.090 2.012	0 57.45 6.76 35.85	0 4.349 1.294 5.602	0 0 (0.036) (0.010)
	Community & Enterprise Planning & Environment Transport & Streetscene Organisational Change 1	4.349 1.330 5.612 0.026	2.498 0.090 2.012 0.065	0 57.45 6.76 35.85 248.62	0 4.349 1.294 5.602 0.069	0 0 (0.036) (0.010)
	Community & Enterprise Planning & Environment Transport & Streetscene Organisational Change 1 Organisational Change 2 <b>Council Fund Total</b>	4.349 1.330 5.612 0.026 2.123 29.603	2.498 0.090 2.012 0.065 0.192 10.510	0 57.45 6.76 35.85 248.62 9.05 35.50	0 4.349 1.294 5.602 0.069 2.123 29.588	0 (0.036) (0.010) 0.043 0 (0.015)
	Community & Enterprise Planning & Environment Transport & Streetscene Organisational Change 1 Organisational Change 2 <b>Council Fund Total</b> Disabled Adaptations	4.349 1.330 5.612 0.026 2.123 29.603 1.030	2.498 0.090 2.012 0.065 0.192 10.510 0.222	0 57.45 6.76 35.85 248.62 9.05 35.50 21.56	0 4.349 1.294 5.602 0.069 2.123 29.588 1.030	0 (0.036) (0.010) 0.043 0
	Community & Enterprise Planning & Environment Transport & Streetscene Organisational Change 1 Organisational Change 2 <b>Council Fund Total</b> Disabled Adaptations Energy Schemes	4.349 1.330 5.612 0.026 2.123 29.603 1.030 0.800	2.498 0.090 2.012 0.065 0.192 10.510 0.222 0.881	0 57.45 6.76 35.85 248.62 9.05 35.50 21.56 110.08	0 4.349 1.294 5.602 0.069 2.123 29.588 1.030 0.800	0 (0.036) (0.010) 0.043 0 (0.015) 0
	Community & Enterprise Planning & Environment Transport & Streetscene Organisational Change 1 Organisational Change 2 <b>Council Fund Total</b> Disabled Adaptations Energy Schemes Major Works	4.349 1.330 5.612 0.026 2.123 29.603 1.030	2.498 0.090 2.012 0.065 0.192 10.510 0.222	0 57.45 6.76 35.85 248.62 9.05 35.50 21.56	0 4.349 1.294 5.602 0.069 2.123 29.588 1.030	0 (0.036) (0.010) 0.043 0 (0.015) 0 0
	Community & Enterprise Planning & Environment Transport & Streetscene Organisational Change 1 Organisational Change 2 <b>Council Fund Total</b> Disabled Adaptations Energy Schemes	4.349 1.330 5.612 0.026 2.123 29.603 1.030 0.800 1.650	2.498 0.090 2.012 0.065 0.192 10.510 0.222 0.881 0.694	0 57.45 6.76 35.85 248.62 9.05 35.50 21.56 110.08 42.09	0 4.349 1.294 5.602 0.069 2.123 29.588 1.030 0.800 1.650	0 (0.036) (0.010) 0.043 0 (0.015) 0 0 0
	Community & Enterprise Planning & Environment Transport & Streetscene Organisational Change 1 Organisational Change 2 <b>Council Fund Total</b> Disabled Adaptations Energy Schemes Major Works Accelerated Programmes	4.349 1.330 5.612 0.026 2.123 29.603 1.030 0.800 1.650 0.450	2.498 0.090 2.012 0.065 0.192 10.510 0.222 0.881 0.694 0.311	0 57.45 6.76 35.85 248.62 9.05 35.50 21.56 110.08 42.09 69.12	0 4.349 1.294 5.602 0.069 2.123 29.588 1.030 0.800 1.650 0.450	0 (0.036) (0.010) 0.043 0 (0.015) 0 0 0 0
	Community & Enterprise Planning & Environment Transport & Streetscene Organisational Change 1 Organisational Change 2 <b>Council Fund Total</b> Disabled Adaptations Energy Schemes Major Works Accelerated Programmes WHQS Improvements	4.349 1.330 5.612 0.026 2.123 29.603 1.030 0.800 1.650 0.450 18.740	2.498 0.090 2.012 0.065 0.192 10.510 0.222 0.881 0.694 0.311 4.206	0 57.45 6.76 35.85 248.62 9.05 35.50 21.56 110.08 42.09 69.12 22.44	0 4.349 1.294 5.602 0.069 2.123 29.588 1.030 0.800 1.650 0.450 18.740	0 (0.036) (0.010) 0.043 0 (0.015) 0 0 0 0

	Rollover into 2017/18						
.12	12 As at Month 4 EIR of £0.067m (CF £0.067m) has been id						
.12	reflects	reviewed spending plans aci	ross all progr	ramme areas;	thes		
		ted amounts have been identified nme works and/or retention paym			cost		
					_		
.13		tion relating to each programme rised in Table 4 below:-	area is contain	ed in Appendix	B ar		
	Table 4						
		ROLLOVER INTO 2017/18	Month 4	Total			
			£m	£m			
		Education & Youth	0.012	0.012			
		Transport & Streetscene	0.055	0.055			
		Council Fund	0.067	0.067			
		Housing Revenue Account	0.000	0.000			
		TOTAL	0.067	0.067			
	Pressu	res					
.14		ional pressures totalling £0.910					
		was set. Additional IT data stora andfill sites (£0.250m) were appro					
	Program	nme 2015/16 (Outturn) Report	on 19 <sup>th</sup> July,	2016 whilst a	furth		
	£0.070r	n for target hardening works was	approved und	er delegated po	owers		
.15		ion to the above, as at Month 4 a		•			
	identified within the Transport & Streetscene portfolio. This relates to cost pressures at Queensferry roundabout improvement works. Unforeseen						
	design changes have had to be accommodated during construction.						
	Saving	S					
16		onth 4 no savings have been ide	nunea in the pi	ogramme.			
.16	As at M	C					
.16	As at M						
.16	As at M	J					

1.17 The capital programme is financed as summarised in Table 5 below:-

#### Table 5

FINANCING RESOURCES	General Financing <sup>1</sup>	Specific Financing <sup>2</sup>	Total Financing
	£m	£m	£m
Latest Monitoring			
Council Fund	6.838	21.803	28.641
Housing Revenue Account	5.000	25.490	30.490
Total Financing Resources	11.838	47.293	59.131
1 Supported Borrowing / General Capital Grant /	Capital Receipts / MRA		
2 Grants & Contributions / CERA / Reserves / Pru	Idential & Other Borrowing		

1.18 Given the continuing uncertainty over the realisation of asset disposals, no capital receipts were assumed for 2016/17 budget setting purposes. However, any assets realised in year would be available for capital investment (see Sections 1.19 to 1.20 below).

#### Funding of 2016/17 Approved Schemes

1.19 The position as at Month 4 is summarised in Table 6 below:-

#### Table 6

	£m	£m
Surplus from 2015/16		(3.13
Increases		
IT Data Storage	0.590	
Closed Landfill Sites	0.250	
Target Hardening Works	0.070	
Queensferry Roundabout	0.045	0.95
Decreases		
Actual In year receipts	(0.510)	
Unallocated Funding	(0.245)	(0.75
Funding Available		(2.93

1.20 The final outturn surplus from 2015/16 was £3.134m (£3.168m as per Outturn report to Cabinet 19 July, 2016).

	Additional allocations in year, as previously approved, amount to £0.910m, whilst an additional £0.045m is requested in this period.
	Actual receipts to Month 4 amount to $\pounds 0.510m$ and capital funding unallocated at budget setting time was $\pounds 0.245m$ .
	Taken as a whole this indicates that $c$ £2.934 is available to fund capital schemes. However, if the additional resources requested at Section 1.15 are not approved, this amount will increase to £2.979m.
1.21	Portfolios through their business plans have identified significant capital investment needed to improve services and achieve revenue efficiencies. Business cases are in the process of being written, the intention being to bring additional capital schemes to Cabinet for approval in the current and/or future financial years.

2.00	RESOURCE IMPLICATIONS
2.01	Financial implications - As set out in the body of the report.
2.02	Personnel implications - None directly as a result of this report.

3.00	CONSULTATIONS REQUIRED / CARRIED OUT
3.01	No consultation is required as a direct result of this report.

4.00	RISK MANAGEMENT
4.01	At this stage in the financial year and given the size and complexity of schemes within the programme, it is considered that the level of spend against budget is appropriate and poses no risk or negative impact for the Council e.g. loss of external funding.
4.02	The 2016/17 HRA Capital Programme is significantly larger than in previous years and so may present a risk in terms of achieving spending levels. This will need to be closely monitored during the year.

5.00	APPENDICES
5.01	Appendix A: Capital Programme - Changes during 2016/17
5.02	Appendix B: Variances

# 6.00 LIST OF ACCESSIBLE BACKGROUND DOCUMENTS

6.01 Capital Programme monitoring papers 2016/17.

Contact Officer	: Andrew Elford Accountant
Telephone:	01352 702291
E-Mail:	andrew.elford@flintshire.gov.uk

7.00	GLOSSARY OF TERMS	
7.01	<b>Capital Programme:</b> The Council's financial plan covering capital scheme and expenditure proposals for the current year and a number of future years It also includes estimates of the capital resources available to finance th programme.	
	<b>CERA:</b> Capital Expenditure charged to Revenue Account. The Council is allowed to use its revenue resources to fund capital expenditure. However the opposite is not permissible.	
	<b>Council Fund (CF):</b> The fund to which all the Council's revenue and capital expenditure is charged.	
	Housing Revenue Account (HRA): The fund to which all the Council's revenue and capital expenditure relating to its housing stock is charged.	
	<b>MRA:</b> Major Repairs Allowance. A general capital grant from WG for HRA purposes.	
	<b>Rollover:</b> Rollover occurs when schemes due to be completed in a given financial year are delayed until a subsequent year. In this case the relevant funding is 'rolled over' to meet the delayed expenditure.	