

CABINET MEETING

Date of Meeting	Tuesday 15 th November 2016
Report Subject	Capital Programme Monitoring 2016/17 (Month 6)
Portfolio Holder	Leader of the Council and Cabinet Member for Finance
Report By	Corporate Finance Manager
Strategic / Operational	Operational

EXECUTIVE SUMMARY

The report summarises changes made to the Capital Programme 2016/17 since Month 4 to the end of Month 6 (September 2016), along with expenditure to date and projected outturn.

The Capital Programme has increased by £1.420m in the period, due to:-

- Introduction of Section 106 funding for Play Area Equipment (£0.110m);
- Vibrant & Viable Places (VVP) grant funding Welsh Government (WG) (£0.339m);
- WG funding for Private Sector Renewal (£0.748m);
- Other Aggregate Increases (£0.331m).

Offset by:-

- Rollover to 2017/18 (£0.067m) approved in Month 4
- Other Aggregate Decreases (£0.041m).

Actual spend to Month 6 is £30.170m.

The projected outturn is £60.637m, an overspend of £0.086m.

Resources available for funding future capital expenditure currently c£3.613m.

	RECO	MMENDATIONS
	(1)	Cabinet are requested to approve the overall report.
-	(2)	Cabinet are requested to approve the rollover adjustments set out at 1.13.
•	(3)	Cabinet are requested to approve the allocation of Headroom Funding to the Road Safety Scheme and the upgrading of Council Chamber microphone system as set out at 1.14.

REPORT DETAILS

1.00	EXPLAINING THE CAPITAL PROGRAMME MONITORING POSITION FOR MONTH 6 - 2016/17				
	Background				
1.01	The Council approved a Housing Revenue Account (HRA) capital programme for 2016/17 of £25.933m and a Council Fund (CF) capital programme of £21.143m at its meeting of 16 th February, 2016.				
1.02	For presentational purposes the capital programme is shown as a whole, with sub-totals for the Council Fund and HRA. In reality the HRA programme is ring fenced and can only be used for HRA purposes.				
	Changes since Budget approval				
1.03	Table 1 below sets out how the programme has changed during 2016/17. More detailed cumulative information relating to each Portfolio is provided in Appendix A:-				
	Table 1				
	REVISED PROGRAMME Original Rollover 2016/17 Previously Reported Changes - Revised Budget from Changes Rollover to Savings This Budget Pariod 2016/17 Previously Reported Changes Revised This Budget Rollover to Savings Pariod 2016/17				

REVISED PROGRAMME Orig		Rollover	2016/17	Previously R	eported	Changes -	Revised
	Budget 2016/17	from 2015/16	Changes	Rollover to 2017/18	Savings	This Period	Budget 2016/17
	£m	£m	£m	£m	£m	£m	£m
Chief Executives	0	0	0	0	0	0	0.000
People & Resources	0.250	0.143	0	0	0	(0.045)	0.34
Governance	0	0.249	0.590	0	0	0	0.83
Education & Youth	13.887	1.044	(0)	(0.012)	0	0.024	14.94
Social Care	0	0	0	0	0	0	0.000
Community & Enterprise	3.681	0.634	0.034	0	0	1.136	5.48
Planning & Environment	0.175	0.905	0.250	0	0	0.075	1.40
Transport & Streetscene	2.050	0.738	2.824	(0.055)	0	0.045	5.60
Organisational Change 1	0	0.026	0	0	0	0.110	0.13
Organisational Change 2	1.100	0.953	0.070	0	0	0.059	2.18
Council Fund Total	21.143	4.692	3.768	(0.067)	0.000	1.404	30.94
Housing Revenue Account Total	25.933	1.500	2.095	0	0	0.083	29.61
Programme Total	47.076	6.192	5.863	(0.067)	0.000	1.487	60.55

	Rollover from 2015/16	
1.04	Rollover sums from 2015/16 to 2016/17, totalling £6.19 HRA £1.500m), were approved by Cabinet.	92m (CF £4.692m
	Changes during this period	
1.05	Changes during this period have resulted in a net increase total of £1.487m (CF £1.404m, HRA £0.083m). A summa showing major items, is in Table 2 below:-	. •
	Table 2	
	CHANGES DURING THIS PERIOD	
	COUNCIL FUND	£m
	Increases	
	Private Sector Renewal / Improvement	0.748
	Vibrant & Viable Places Deeside	0.339
	Playareas Other Aggregate Increases	0.110
	Other Aggregate increases	1.445
	Decreases	
	Other Aggregate Decreases	(0.041)
		(0.041)
	Total	1.404
	HRA	
	Increases	
	Other Aggregate Increases	0.083
	Degraces	0.083
	Decreases Other Aggregate Decreases	0.000
	Other Aggregate Decreases	0.000
	Total	0.083
1.06	The Council is drawing down WG capital funding tow Vibrant and Viable Places project to align with projected	
1.07	Section 106 funding for Play Areas (£0.110m) is being in the budget is aligned to actual expenditure.	troduced to ensure
1.08	The introduction of grant funding amounts have now been for Private Sector Housing Renewal (£0.748m).	n confirmed by WG

Capital Expenditure compared to Budget

- 1.09 Actual expenditure as at Month 6 (end of September 2016) across the whole of the capital programme is £30.170m. The breakdown of expenditure is analysed in Table 3, along with the percentage spend against budget. This shows that 49.83% of the budget has been spent (CF 56.41%, HRA 42.95%). Corresponding figures for Month 6 2015/16 were 28.13% (CF 30.67%, HRA 22.77%).
- 1.10 The table also shows the current projected outturn of £60.637m. This indicates a projected overspend (pending adjustments) of £0.086m on the Council Fund and a breakeven position on the HRA.

Table 3

EXPENDITURE	Revised Budget	Cumulative Expenditure Month 6	Percentage Spend v Budget	Projected Outturn	Variance Budget v Outturn (Under)/Over
	£m	£m	%	£m	£m
Chief Executives	0	(0.004)	0	0	0
People & Resources	0.348	0	0	0.348	0
Governance	0.839	0.322	38.38	0.839	0
Education & Youth	14.943	10.683	71.49	14.939	(0.004)
Social Care	0	0	0	0	0
Community & Enterprise	5.485	3.406	62.10	5.485	0
Planning & Environment	1.405	0.195	13.88	1.405	0
Transport & Streetscene	5.602	2.153	38.43	5.602	0
Organisational Change 1	0.136	0.149	109.56	0.226	0.090
Organisational Change 2	2.182	0.549	25.16	2.182	0
Council Fund Total	30.940	17.453	56.41	31.026	0.086
Disabled Adaptations	1.030	0.504	48.93	1.030	0
Energy Schemes	1.133	0.960	84.73	1.133	0
Major Works	1.650	1.153	69.88	1.650	0
Accelerated Programmes	0.700	0.446	63.71	0.700	0
WHQS Improvements	18.240	7.142	39.16	18.240	0
SHARP Programme	6.858	2.512	36.63	6.858	0
Housing Revenue Account Total	29.611	12.717	42.95	29.611	0.000
Programme Total	60.551	30.170	49.83	60.637	0.086

1.11 Details of the variances for individual programme areas are listed in Appendix B, which includes the reasons, and remedial actions which may be required, where those variances exceed +/- 10% of the revised budget. In addition, where Early Identified Rollover (EIR) into 2017/18 has been identified, this is also included in the narrative.

tt Month 6 EIR of £0.004m (Cots reviewed spending plans mitted amounts have been identified amounts have been identified amounts and/or retention mation relating to each program summarised in Table 4 below:- e 4 COLLOVER INTO 2017/18 ducation & Youth ransport & Streetscene council Fund cousing Revenue Account OTAL	s across all nitified as now on payments	programme avv required to reduired to r	areas; these neet the cost
e 4 ROLLOVER INTO 2017/18 ducation & Youth ransport & Streetscene rouncil Fund rousing Revenue Account	Month 4 £m 0.012 0.055 0.067 0.000	Month 6 £m 0.004 0 0.004	Total £m 0.016 0.055 0.071 0.000
ducation & Youth ransport & Streetscene rouncil Fund rousing Revenue Account	£m 0.012 0.055 0.067 0.000	£m 0.004 0 0.004 0	£m 0.016 0.055 0.071 0.000
ducation & Youth ransport & Streetscene ouncil Fund ousing Revenue Account OTAL	£m 0.012 0.055 0.067 0.000	£m 0.004 0 0.004 0	£m 0.016 0.055 0.071 0.000
ransport & Streetscene council Fund cousing Revenue Account OTAL	0.055 0.067 0.000	0 0.004 0	0.055 0.071 0.000
OTAL			
	0.067	0.004	0.071
tional Allocations			
A priority road safety scheme Speed Camera System along Upgrading of the Council Councille of the Council's move to the westeenmended that Cabinet appropriate the Month 6 no savings have been to the overland of the Council's move to the wester that Cabinet appropriate the Council's move to the wester that Cabinet appropriate the Month 6 no savings have been the council of the Council's move to the wester that Cabinet appropriate the council of the Council of the Council of the Cabinet appropriate that Cabinet appropriate the council of the Council of the Cabinet appropriate appropriate the Cabinet appropriate appropriate the Cabinet appropriate a	he existing he involving the graph of the A548 SChamber mice and Clwyd Coebcasting of a prove these a	e installation of ealand Road of eal	hese are as of an Average (£0.130m) em, including ns to support 0.065m).
t	Month 6 no savings have bee	Month 6 no savings have been identified in	Month 6 no savings have been identified in the programme

Financing

1.16 The capital programme is financed as summarised in Table 5 below:-

Table 5

FINANCING RESOURCES	General Financing ¹	Specific Financing ²	Total Financing
	£m	£m	£m
Latest Monitoring			
Council Fund	6.838	23.223	30.061
Housing Revenue Account	5.000	25.490	30.490
Total Financing Resources	11.838	48.713	60.551

- 1 Supported Borrowing / General Capital Grant / Capital Receipts / MRA
- 2 Grants & Contributions / CERA / Reserves / Prudential & Other

1.17 Given the continuing uncertainty over the realisation of asset disposals, no capital receipts were assumed for 2016/17 budget setting purposes. However, any assets realised in year would be available for capital investment (see Sections 1.18 to 1.19 below).

Funding of 2016/17 Approved Schemes

1.18 The position as at Month 6 is summarised in Table 6 below:-

Table 6

FUNDING OF APPROVED SCHEMES	3	
	£m	£m
Surplus from 2015/16		(3.134)
Increases		
Previously Approved	0.955	
	_	0.955
Decreases		
Actual In year receipts	(1.189)	
Unallocated Funding	(0.245)	(1.434)
Funding Available		(3.613)

1.19 The final outturn surplus from 2015/16 was £3.134m (£3.168m as per Outturn report to Cabinet 19 July, 2016).

	Actual receipts to Month 6 amount to £1.189m and capital funding unallocated remains at £0.245m.
	Taken as a whole this indicates that c£3.613m is available to fund unallocated capital schemes.
1.20	Portfolios, through their business plans, have identified significant capital investment needed to improve services and achieve revenue efficiencies. Business cases are in the process of being written, the intention being to bring additional capital schemes to Cabinet for approval in the current and/or future financial years.

2.00	RESOURCE IMPLICATIONS
2.01	Financial implications - As set out in the body of the report.
2.02	Personnel implications - None directly as a result of this report.

3.00	CONSULTATIONS REQUIRED / CARRIED OUT
3.01	No consultation is required as a direct result of this report.

4.00	RISK MANAGEMENT
4.01	At this stage in the financial year and given the size and complexity of schemes within the programme, it is considered that the level of spend against budget is appropriate and poses no risk or negative impact for the Council e.g. loss of external funding.
4.02	The 2016/17 HRA Capital Programme is significantly larger than in previous years and so may present a risk in terms of achieving spending levels. This will need to be closely monitored during the year.

5.00	APPENDICES
5.01	Appendix A: Capital Programme - Changes during 2016/17
5.02	Appendix B: Variances

6.00	LIST OF ACCESS	IBLE BACKGROUND DOCUMENTS	
6.01	Capital Programme monitoring papers 2016/17.		
	Contact Officer:	Andrew Elford Accountant	
	Telephone: E-Mail:	01352 702291 andrew.elford@flintshire.gov.uk	

7.00	GLOSSARY OF TERMS
7.01	Capital Programme: The Council's financial plan covering capital schemes and expenditure proposals for the current year and a number of future years. It also includes estimates of the capital resources available to finance the programme.
	CERA: Capital Expenditure charged to Revenue Account. The Council is allowed to use its revenue resources to fund capital expenditure. However the opposite is not permissible.
	Council Fund (CF): The fund to which all the Council's revenue and capital expenditure is charged.
	Housing Revenue Account (HRA): The fund to which all the Council's revenue and capital expenditure relating to its housing stock is charged.
	MRA: Major Repairs Allowance. A general capital grant from WG for HRA purposes.
	Rollover: Rollover occurs when schemes due to be completed in a given financial year are delayed until a subsequent year. In this case the relevant funding is 'rolled over' to meet the delayed, contractually committed expenditure.