

CABINET

Date of Meeting	Tuesday, 16 th November 2021
Report Subject	Capital Programme Monitoring 2021/22 (Month 6)
Cabinet Member	Cabinet Member for Finance, Social Value and Procurement
Report Author	Corporate Finance Manager
Type of Report	Operational

EXECUTIVE SUMMARY

The report summarises changes made to the Capital Programme 2021/22 since it was set in December 2020 to the end of Month 6 (September 2021), along with expenditure to date and projected outturn.

The Capital Programme has seen a net decrease in budget of £2.174m during the period which comprises of:-

- Net budget increase in the programme of £2.435m (See Table 2 Council Fund (CF) £6.200m, Housing Revenue Account (HRA) (£3.765m));
- Carry Forward to 2022/23, approved at Month 4 of (£4.099m) (all CF)
- Identified savings at Month 6 of (£0.510m) (CF).

Actual expenditure was £37.698m (See Table 3).

Capital receipts received in the second quarter of 2021/22, along with savings identified, total £1.352m. This gives a revised projected surplus in the Capital Programme at Month 6 of £4.147m (from a Month 4 funding position surplus of £2.795m) for the 2021/22 – 2023/24 Capital Programme, prior to the realisation of additional capital receipts and/or other funding sources.

RECO	OMMENDATIONS
	Cabinet are requested to:
1	Approve the overall report.
2	Approve the carry forward adjustments, as set out in 1.14.
3	Approve the additional allocations, as set out in 1.16.

REPORT DETAILS

1.00	EXPLAINING THE CA MONTH 6 2021/22	APITAI	_ PRO	GRAI	MME N	/IONI	TORIN	G POSI	TION -
1.01	Background								
	The Council approved £12.706m for 2021/22 Revenue Account (HR its meeting on 16 Febr	at its i	meetin pital P	ng on 8	8 th Dec	embe	er 2020	and a l	
1.02	with sub-totals for the	For presentational purposes the Capital Programme is shown as a whole, with sub-totals for the CF and HRA. In reality the HRA programme is 'ring fenced' and can only be used for HRA purposes.							
1.03	Changes since Budg	jet app	roval						
	Table 1 below sets out More detailed cumulat in Appendix A:- Table 1	tive info	ormati	on rela	ating to	o eac	h Portfo	olio is pr	ovided
	REVISED PROGRAMME	Original	Carry		Previously R	Reported	Savings -	Changes -	Revised
		Budget 2021/22	from 2020/21	Changes	Carry Forward to 2022/23	Savings	This Period	This Perioa	Budget 2021/22
		£m	£m	£m	£m	£m	£m	£m	£m
	People & Resources	0.350	0.260	0.000	0.000	0.000	0.000	(0.070)	0.540
	Governance	0.422	0.505	0.004	(0.095)	0.000	0.000	0.000	0.836
	Education & Youth	5.877	7.570	2.993	0.200	0.000	0.000	4.264	20.904
	Social Services Planning, Environment & Economy	1.020 0.168	0.598 0.850	1.551 1.162	0.000	0.000	(0.450) (0.060)	0.315 0.138	3.034 1.686
	Streetscene & Transportation	2.015	2.527	14.292	(0.572) (1.976)	(0.400)	0.000	1.417	17.875
	Strategic Programmes	0.550	1.425	1.200	(0.959)	0.000	0.000	0.018	2.234
	Housing & Assets	2.304	1.900	0.773	(0.697)	0.000	0.000	0.118	4.398
	Council Fund Total	12.706	15.635	21.975	(4.099)	(0.400)	(0.510)	6.200	51.507
	Council Fund Total HRA Total	12.706 34.835	15.635 0.000	21.975 (7.615)	, ,	0.400)	0.510)	6.200 (3.765)	51.507 23.455

1.04	Carry Forward from 2020/21		
	Carry forward sums from 2020/21 to 2021/ £15.635m, HRA £0.000m), were approved monitoring reports presented to Cabinet du	as a result of the q	,
1.05	Changes during this period		
	Funding changes during this period have reprogramme total of £2.435m (CF £6.200m) of the changes, detailing major items, is shown	, HRA (£3.765m)). <i>i</i>	A summary
	Table 2		
	CHANGES DURING THIS PERIOD		
		Para	£m
	COUNCIL FUND		
	Increases		
	School Modernisation	1.06	2.249
	Primary Schools	1.07	1.982
	Highways	1.08 1.09	0.866 0.584
	Secondary Schools Other Aggregate Increases	1.09	0.564
	Other Aggregate increases		6.400
	Decreases		
	Other Aggregate Decreases		(0.200)
			(0.200)
	Total		6.200
	HRA		
	Increases		
	Other Aggregate Increases		0.400
			0.400
	Decreases	4.40	(0.704)
	SHARP Other Aggregate Degreeses	1.10	(2.701)
	Other Aggregate Decreases		(1.464) (4.165)
	Total		(3.765)
4.00	T		
1.06	There has been an introduction of grant f (WG) and prudential borrowing for the schetthe Queensferry Campus.	_	
1.07	In addition to the above, WG funding and introduced for works at Ysgol Glanrafon and	•	ing has be

1.08	There has also been an introduction of grant funding from WG, relating to the highways service, for charging infrastructure points and the purchase of electric shuttle buses.
1.09	Introduction of Section 106 contributions to support the improvement works taking place at Castell Alun High School.
1.10	Re-profiling of prudential borrowing for the Strategic Housing and Regeneration Programme (SHARP), due to delays in the number of schemes programmed in for this financial year.
1.11	Capital Expenditure compared to Budget
	Expenditure as at Month 6, across the whole of the Capital Programme, was £37.698m. The breakdown of expenditure is analysed in Table 3, along with the percentage spend against budget.
	This shows that 50.29% of the budget has been spent (CF 52.37%, HRA 45.73%). Corresponding figures for Month 6 2020/21 were 29.61% (CF 27.13%, HRA 34.00%).

1.12 The table also shows a projected underspend (pending carry forward and other adjustments) of £0.939m on the Council Fund and a break even position on the HRA.

Table 3

EXPENDITURE	Revised Budget	Cumulative Expenditure	Percentage Spend v	Projected Outturn	Variance Budget v
		Month 6	Budget		Outturn (Under)/Over
	£m	£m	%	£m	£m
People & Resources	0.540	0.000	0.00	0.540	0.000
Governance	0.836	0.414	49.52	0.828	(0.008)
Education & Youth	20.904	13.773	65.89	20.811	(0.093)
Social Services	3.034	2.355	77.62	3.034	0.000
Planning, Environment & Economy	1.686	0.851	50.47	1.661	(0.025)
Streetscene & Transportation	17.875	6.991	39.11	17.875	0.000
Strategic Programmes	2.234	1.137	50.90	1.807	(0.427)
Housing & Assets	4.398	1.451	32.99	4.012	(0.386)
Council Fund Total	51.507	26.972	52.37	50.568	(0.939)
Buy Back / Strategic Acquisition	0.400	0.400	100.00	0.400	0.000
Disabled Adaptations	0.850	0.323	38.00	0.850	0.000
Energy Schemes	0.960	1.372	142.92	1.372	0.412
Major Works	0.726	0.219	30.17	0.726	0.000
Accelerated Programmes	0.561	0.289	51.52	0.561	0.000
WHQS Improvements	15.958	8.046	50.42	15.546	(0.412)
SHARP Programme	4.000	0.077	1.93	4.000	0.000
Housing Revenue Account Total	23.455	10.726	45.73	23.455	(0.000)
Programme Total	74.962	37.698	50.29	74.023	(0.939)

1.13 Details of the variances for individual programme areas are listed in Appendix B, which includes the reasons, and remedial actions which may be required, where those variances exceed +/- 10% of the revised budget. In addition, where carry forward into 2022/23 has been identified, this is also included in the narrative.

1.14 | Carry Forward into 2022/23

During the quarter, carry forward of £0.939m (all CF) has been identified which reflects reviewed spending plans across all programme areas; these amounts can be split into 2 areas, those required to meet the cost of programme works and/or retention payments in 2022/23.

1.15 Information relating to each programme area is contained in Appendix B and summarised in Table 4 below:

Table 4

			Total
CARRY FORWARD INTO	Month 4	Month 6	
2022/23	£m	£m	£m
Governance	0.095	0.008	0.103
Education & Youth	(0.200)	0.093	(0.107)
Planning, Environment & Economy	0.572	0.025	0.597
Streetscene & Transportation	1.976	0.000	1.976
Strategic Programmes	0.959	0.427	1.386
Housing & Assets	0.697	0.386	1.083
Council Fund	4.099	0.939	5.038
TOTAL	4.099	0.939	5.038

1.16 | Additional Allocations

Additional allocations have been identified in the programme in this quarter as follows:

- Ewloe Green CP School £0.090m. An opportunity presented itself to purchase a parcel of land to the rear of the school to facilitate development of the site, to meet the current and future demand for pupil places in the area.
- B5101 Ffrith Land Slip £0.120m. Adverse weather during the first quarter of the year caused landslips on the B5101, Ffrith. Funding is required to complete remedial works and install remote alert systems at the site, to monitor any future movements within the embankment, allowing the highway to be reopened.
- New Street Car Park, Mold £0.048m. Urgent flood prevention works requiring immediate action. A long term solution has been identified in the 2022/23 capital programme.

 Northop Hall CP School - £0.092m. Funding to support a permanent classroom extension at the school, in place of providing a mobile classroom provision. The school will contribute an additional £0.053m towards the project.

All can be funded from within the current 'headroom' provision.

 Target Hardening works - £0.035m. Funding required for a programme of target hardening works in year.

This can be funded from within the current health and safety provision.

1.17 | Savings

The following savings have been identified in the programme in this quarter.

- Marleyfield House Residential Care Home £0.450m. A saving has been identified on the scheme now all works have been completed, which can be released back into the capital programme.
- Group Repair Scheme £0.060m. A budget provision was set to resolve any legacy issues arising from the historic group repair programmes. It is deemed that this budget is no longer required.

1.18 Funding of 2021/22 Approved Schemes

The position at Month 6 is summarised in Table 5 below for the three year Capital Programme between 2021/22 – 2023/24:-

Table 5

FUNDING OF APPROVED SCHEMES 2021/22 - 2023/24			
	£m	£m	
Balance carried forward from 2020/21		(1.968)	
Increases			
Shortfall in 2021/22 to 2023/24 Budget	1.317		
		1.317	
Decreases			
Additional GCG - 2021/22 Confirmed	(1.461)		
Actual In year receipts	(1.125)		
Savings	(0.910)	(3.496)	
Funding - (Available)/Shortfall		(4.147)	

1.19 The final outturn funding surplus from the 2020/21 – 2022/23 Capital Programme was £1.968m.

The 2021/22 – 2023/24 Capital Programme was approved on the 8th December 2020, with a funding deficit of £1.317m. Following the final local government settlement, the Council received additional funding and this resulted in the programme being in a surplus position of £0.144m over the three year period. This surplus carry forward led to an opening funding position surplus of £2.112m.

Capital receipts received in the second quarter of 2021/22, along with savings identified, total £1.352m. This gives a revised projected surplus in the Capital Programme at Month 6 of £4.147m (from a Month 4 funding position surplus of £2.795m) for the 2021/22 – 2023/24 Capital Programme, prior to the realisation of additional capital receipts and/or other funding sources.

1.20 Investment in County Towns

At its meeting on 12th December 2017, the Council approved a Notice of Motion relating to the reporting of investment in county towns. The extent and format of the reporting was agreed at the Corporate Resources Overview and Scrutiny Committee on 14th June 2018.

1.21 Table 6 below shows a summary of the 2020/21 actual expenditure, the 2021/22 revised budget and budgets for future years as approved by Council at its meeting of 8th December, 2020. Further detail can be found in Appendix C, including details of the 2021/22 spend to Month 6.

Table 6

INVESTMENT IN COUNTY TOWNS				
	2020/21 Actual £m	2021/22 Revised Budget £m	2022 - 2024 Budget £m	
Buckley / Penyffordd Connah's Quay / Shotton Flint / Bagillt Holywell / Caerwys / Mostyn Mold / Treuddyn / Cilcain Queensferry / Hawarden / Sealand Saltney / Broughton / Hope Unallocated / To Be Confirmed	10.157 1.412 2.181 1.457 5.655 5.825 4.841 1.256	2.899 2.286 0.738 6.038 6.438 9.954 4.832 3.450	5.598 3.442 8.144 4.060 7.346 3.878 0.000 17.676	
Total	32.784	36.635	50.144	

The inclusion of actuals for 2020/21 and approved schemes for future years allows a slightly fuller picture of investment plans. However, expenditure which has occurred in years' prior to 2020/21 has not been included, and the expenditure and budgets reported should be considered in that context.

1.23	There are two significant factors which increase allocations to particular areas, these are homes developed under SHARP, and new or remodelled schools. The impact of these can be seen in the detail shown in Appendix C.				
1.24	Some expenditure cannot yet be allocated to specific towns as schemes are not yet fully developed or are generic in nature and not easily identifiable to one of the seven areas. As such schemes are identified the expenditure will be allocated to the relevant area.				
1.25	Information on the split between inter in Appendix C.	nal and externa	al funding can	be found	
1.26	In addition to the information contained in Appendix C, there is also considerable capital expenditure on the HRA Welsh Housing Quality Standard (WHQS), which was originally outside the scope of this analysis. A summary is provided in Table 7 below, albeit using a slightly different catchment area basis. Table 7 WHQS Programme				
		2020/21 Actual £m	2021/22 Budget £m		
	Holywell	0.136	4.930		
	Flint	0.189	3.130		
	Deeside & Saltney	2.151	2.730		
	Buckley Mold	3.568	3.630		
	Connah's Quay & Shotton	1.160 0.632	3.030 0.877		
	Total	7.836	18.327		

2.00	RESOURCE IMPLICATIONS
2.01	Financial implications - As set out in the body of the report.
2.02	Personnel implications - None directly as a result of this report.

3.00	IMPACT ASSESSMENT AND RISK MANAGEMENT
3.01	The impact of the pandemic will continue to be monitored closely during this financial year. Due to the re-profiling of schemes from the 2020/21 and resources available to manage and deliver schemes, the levels of planned

expenditure in 2021/22 may be affected, resulting in a high level of carry forward requests to re-phase budgets into the 2022/23 programme.

In addition to the above, there are currently indications that material supplies, and demand, are being impacted by oversees supply market disruption leading to potential cost increases, higher tender prices and project delays.

Grants received will also to be closely monitored to ensure that expenditure is incurred within the terms and conditions of the grant. The capital team will work with project leads to report potential risks of achieving spend within timescales and assist in liaising with the grant provider.

The Council has a prudent policy of allocating its own capital receipts to fund capital projects only when receipts are actually received rather than when it is anticipated the receipt will be received, and this position continues to be the case. Due to the pandemic, there may be a delay in obtaining capital receipts as the timing of these receipts are also subject to market forces outside of the Council's control. In line with current policy, no allowance has been made for these receipts in reporting the Council's capital funding position.

4.00	CONSULTATIONS REQUIRED/CARRIED OUT
4.01	No consultation is required as a direct result of this report.

5.00	APPENDICES
5.01	Appendix A: Capital Programme - Changes during 2021/22
5.02	Appendix B: Variances
5.03	Appendix C: Investment in Towns

6.00	LIST OF ACCESSIBLE BACKGROUND DOCUMENTS
6.01	Capital Programme monitoring papers 2021/22.

7.00	CONTACT OFFICER DETAILS
7.01	Contact Officer: Chris Taylor, Strategic Finance Manager Telephone: 01352 703309 E-mail: christopher.taylor@flintshire.gov.uk

8.00	GLOSSARY OF TERMS
8.01	Budget Re-profiling: Capital schemes are very dynamic and a number of factors can influence their timing and funding. Budget re-profiling assures that the correct resources are available in the correct accounting period to finance the actual level of expenditure.
	Capital Expenditure: Expenditure on the acquisition of non-current assets or expenditure which extends the useful life of an existing asset
	Capital Programme: The Council's financial plan covering capital schemes and expenditure proposals for the current year and a number of future years. It also includes estimates of the capital resources available to finance the programme.
	Capital Receipts: Receipts (in excess of £10,000) realised from the disposal of assets.
	Carry Forward: Carry forward occurs when schemes due to be completed in a given financial year are delayed until a subsequent year. In this case the relevant funding is carried forward to meet the delayed, contractually committed expenditure.
	CERA: Capital Expenditure charged to Revenue Account. The Council is allowed to use its revenue resources to fund capital expenditure. However the opposite is not permissible.
	Council Fund (CF): The fund to which all the Council's revenue and capital expenditure is charged.
	Housing Revenue Account (HRA): The fund to which all the Council's revenue and capital expenditure relating to its housing stock is charged.
	MRA: Major Repairs Allowance. A general capital grant from WG for HRA purposes.
	Non-current Asset: A resource controlled (but not necessarily owned) by the Council, from which economic benefits or service potential are expected to flow to the Council for more than 12 months.
	Section 106: Monies are received from developers/contractors pursuant to Section 106 of the Town & Country Planning Act 1990. These sums are available for use once the relevant terms of the individual agreement have been met. The monies are most commonly used for educational enhancement, play areas, highways and affordable housing.
	Target Hardening: Measures taken to prevent unauthorised access to Council sites.
	Unhypothecated Supported Borrowing (USB), commonly referred to as Supported Borrowing - Each year Welsh Government provide Councils with a Supported Borrowing allocation. Councils borrow to fund capital expenditure equivalent to that annual allocation, Welsh Government then include funding to cover the revenue costs associated

with the borrowing for future years within the Revenue Support Grant. The Council decides how this funding is spent.

Unsupported (Prudential) Borrowing: Borrowing administered under the Prudential Code, whereby Authorities can set their own policies on acceptable levels and types of borrowing. The Prudential Framework allows Authorities to take out loans in response to overall cash flow forecasts and other factors provided they can show that the borrowing is to meet planned capital expenditure in the current year or the next three years.

CAPITAL PROGRAMME - CHANGES DURING 2021/22

	Original	Carry	2021/22	Previously R	eported	Savings	Changes	Revised
	Budget 2021/22	Forward from 2020/21	Changes	Carry Forward to 2022/23	Savings	(Current)	(Current)	Budget 2021/22
	£m	£m	£m	£m		£m	£m	£m
ouncil Fund :								
People & Resources								
'Headroom'	0.350	0.210	0.000	0.000	0.000	0.000	(0.070)	0.49
Corporate Finance - H & S	0.000	0.050	0.000	0.000	0.000	0.000	0.000	0.05
	0.350	0.260	0.000	0.000	0.000	0.000	(0.070)	0.54
Governance								
Information Technology	0.422	0.505	0.004	(0.095)	0.000	0.000	0.000	0.83
	0.422	0.505	0.004	(0.095)	0.000	0.000	0.000	0.83
Education & Youth								
Education - General	0.445	3.454	(0.515)		0.000	0.000	(0.351)	3.03
Primary Schools	1.400	0.400	0.680	0.000	0.000	0.000	1.982	4.46
Schools Modernisation	3.525	0.217	1.504	0.000	0.000	0.000	2.249	7.49
Secondary Schools	0.207	3.400	0.884	0.000	0.000	0.000	0.584	5.07
Special Education	0.300	0.099	0.440	0.200	0.000	0.000	(0.200)	0.83
	5.877	7.570	2.993	0.200	0.000	0.000	4.264	20.90
Social Services								
Services to Older People	0.656	0.506	0.000	0.000	0.000	(0.450)	0.158	0.87
Children's Services	0.364	0.092	1.551	0.000	0.000	0.000	0.157	2.16
	1.020	0.598	1.551	0.000	0.000	(0.450)	0.315	3.03
 Planning, Environment & Econom	ny							
Closed Landfill Sites	0.000	0.250	0.000	(0.250)	0.000	0.000	0.000	0.00
Engineering	0.038	0.372	0.075	(0.262)	0.000	0.000	0.000	0.22
Energy Services	0.000	0.000	0.711	0.000	0.000	0.000	0.000	0.71
Ranger Services	0.040	(0.022)	0.000	0.000	0.000	0.000	0.000	0.01
Townscape Heritage Initiatives	0.050	0.180	0.173	(0.060)	0.000	0.000	0.001	0.34
Private Sector Renewal/Improvt	0.040	0.070	0.203	0.000	0.000	(0.060)	0.137	0.39
	0.168	0.850	1.162	(0.572)	0.000	(0.060)	0.138	1.68
Streetscene & Transportation								
Waste	1.150	1.230	2.216	(1.930)	(0.400)	0.000	0.122	2.38
Cemeteries	0.265	0.000	0.000	0.000	0.000	0.000	0.000	0.26
Highways	0.600	1.234	1.178	0.000	0.000	0.000	0.866	3.87
Local Transport Grant	0.000	0.017	10.898	0.000	0.000	0.000	0.429	11.34
Solar Farms	0.000	0.046	0.000	(0.046)	0.000	0.000	0.000	0.00
	2.015	2.527	14.292	(1.976)	(0.400)	0.000	1.417	17.87

	Original	Carry	2021/22	Previously R	eported	Savings	Changes	Revised
	Budget 2021/22	Forward from 2020/21	Changes	Carry Forward to 2022/23	Savings	(Current)	(Current)	Budget 2021/22
	£m	£m	£m	£m	£m	£m	£m	£m
Strategic Programmes								
Leisure Centres	0.250	0.107	0.000	0.000	0.000	0.000	0.000	0.357
Play Areas	0.200	0.350	0.000	0.000	0.000	0.000	0.018	0.568
Libraries	0.000	0.009	0.000	0.000	0.000	0.000	0.000	0.009
Theatr Clwyd	0.100	0.959	1.200	(0.959)	0.000	0.000	0.000	1.300
	0.550	1.425	1.200	(0.959)	0.000	0.000	0.018	2.234
Housing & Assets								
Administrative Buildings	0.644	0.424	0.000	0.000	0.000	0.000	0.070	1.138
Community Asset Transfers	0.000	0.697	0.000	(0.697)	0.000	0.000	0.000	0.000
Affordable Housing	0.000	0.000	0.582	0.000	0.000	0.000	0.000	0.582
Disabled Facilities Grants	1.660	0.779	0.191	0.000	0.000	0.000	0.048	2.678
	2.304	1.900	0.773	(0.697)	0.000	0.000	0.118	4.398
Housing Revenue Account :								
Buy Back / Strategic Acquisition	0.000	0.000	0.000	0.000	0.000	0.000	0.400	0.400
Disabled Adaptations	1.114	0.000	-0.264	0.000	0.000	0.000	0.000	0.400
Energy Schemes	0.510	0.000	0.450	0.000	0.000	0.000	0.000	0.960
Major Works	0.726	0.000	0.000	0.000	0.000	0.000	0.000	0.726
Accelerated Programmes	0.720	0.000	0.000	0.000	0.000	0.000	0.000	0.720
WHQS Improvements	16.530	0.000	-0.450	0.000	0.000	0.000	(0.122)	15.958
Modernisation / Improvements	1.342	0.000	0.000	0.000	0.000	0.000	(1.342)	0.000
SHARP Programme	14.052	0.000	(7.351)		0.000	0.000	(2.701)	4.000
Or ii a a regioninio	34.835	0.000	(7.615)		0.000	0.000	(3.765)	23.455

PEOPLE & RESOURCES

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
'Headroom'	0.490	0.000	0.490	0.000	0	0.000		Corporate provision - to be allocated as requested and approved.	Any unspent allocation will be the subject of a carry forward request at outturn.
Corporate Finance - Health & Safety	0.050	0.000	0.050	0.000	0	0.000		Corporate provision - to be allocated as requested and approved.	Any unspent allocation will be the subject of a carry forward request at outturn.
Total	0.540	0.000	0.540	0.000	0	0.000			

GOVERNANCE

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget £m	Actual Exp. £m	Projected Outturn £m	Variance (Under)/ Over £m	Variance %age %	Variance Prev Qtr £m	Cause of Variance	Action Required	Comments
Information Technology	0.836	0.414	0.828	(800.0)	-1		Air conditioning replacement retentions will fall into 2022/23.	Carry Forward - Request approval to move funding of £0.008m to 2022/23.	
Total	0.836	0.414	0.828	(800.0)	-1	(0.095)			

EDUCATION & YOUTH

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
Education - General	3.033	0.648	3.021	(0.012)	-0	0.000	Repairs and maintenance retentions will fall into 2022/23.	Carry Forward - Request approval to move funding of £0.012m to 2022/23.	
Primary Schools	4.462	2.169	4.396	(0.066)	-1	0.000	Glanrafon capital project retention to fall into 2022/23.	Carry Forward - Request approval to move funding of £0.066m to 2022/23.	
Schools Modernisation	7.495	6.576	7.495	0.000	0	0.000			
Secondary Schools	5.075	4.310	5.060	(0.015)	-0	0.000	Mold Alun work retentions will fall into 2022/23.	Carry Forward - Request approval to move funding of £0.015m to 2022/23.	
Special Education	0.839	0.070	0.839	0.000	0	0.200			
Total	20.904	13.773	20.811	(0.093)	-0	0.200			

SOCIAL SERVICES

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
Services to Older People	0.870	0.487	0.870	0.000	0	0.000			Saving identified of £0.450m in relation to the scheme at Marleyfield House Residential Home.
Children's Services	2.164	1.867	2.164	0.000	0	0.000			
Total	3.034	2.355	3.034	0.000	0	0.000			

PLANNING, ENVIRONMENT & ECONOMY

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
Closed Landfill Sites	0.000	0.000	0.000	0.000	0	(0.250)			
Engineering	0.223	0.001	0.223	0.000	0	(0.262)			
Energy Services	0.711	0.272	0.711	0.000	0	0.000			
Ranger Services	0.018	0.002	0.018	0.000	0	0.000			
Townscape Heritage Initiatives	0.344	0.215	0.319	(0.025)	-7	, ,	Underspend in relation to the Building Repair Scheme. This is a 2 year project, with progress in year being delayed due to the pandemic.	Carry Forward - Request approval to move funding of £0.025m to 2022/23.	
Private Sector Renewal/Improvement	0.390	0.361	0.390	0.000	0	0.000			Expenditure is driven by demand. Saving identified of £0.060m in relation to the Group Repair Scheme.
Total	1.686	0.851	1.661	(0.025)	-1	(0.572)			

STREETSCENE & TRANSPORTATION

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
Waste Services	2.388	0.693	2.388	0.000	0	(1.930)			
Cemeteries	0.265	0.001	0.265	0.000	0	0.000			
Highways	3.878	1.159	3.878	0.000	0	0.000			
Local Transport Grant	11.344	5.138	11.344	0.000	0	0.000			
Solar Farms	0.000	0.000	0.000	0.000	0	(0.046)			
Total	17.875	6.991	17.875	0.000	0	(1.976)			

STRATEGIC PROGRAMMES

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
Leisure Centres	0.357	0.013	0.207	(0.150)	-42		Roofing works at Deeside Leisure Centre will not take place in 2021/22 due to the ongoing reinstatement works.	Carry Forward - Request approval to move funding of £0.150m to 2022/23.	
Play Areas	0.568	0.063	0.291	(0.277)	-49		Funding of £0.210m is unlikely to be spent in 2021/22. Works at Bailey Hill should be completed early next year, however play areas equipment may not be received until next financial year, £0.067m.	Carry Forward - Request approval to move funding of £0.277m to 2022/23.	
Libraries	0.009	0.000	0.009	0.000	0	0.000			
Theatr Clwyd	1.300	1.061	1.300	0.000	0	(0.959)			
Total	2.234	1.137	1.807	(0.427)	-19	(0.959)			

HOUSING & ASSETS

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
Administrative Buildings	1.138	0.196	1.138	0.000	0	0.000			
Community Asset Transfers	0.000	0.000	0.000	0.000		(0.697)			
Affordable Housing	0.582	0.582	0.582	0.000	0	0.000			
Disabled Facilities Grants	2.678	0.673	2.292	(0.386)	-14		Works scheduled to be completed in 2021/22 have been delayed due to a shortage of staff in the team, supply chain issues and a national shortage in social care staff, which has resulted in delayed referrals from occupational therapists. The delayed works are scheduled to be complete in 2022/23.	Carry Forward - Request approval to move funding of £0.386m to 2022/23.	DFG spend is customer driven and volatile.
Total	4.398	1.451	4.012	(0.386)	-9	(0.697)			

HOUSING REVENUE ACCOUNT

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
Buy Back / Strategic Acquisition	0.400	0.400	0.400	0.000	0	0.000			
Disabled Adaptations	0.850	0.323	0.850	0.000	0	0.000			
Energy Services	0.960	1.372	1.372	0.412	43		Energy spend above budget allocation will be met through income generated from the feeding tariffs and potential WHQS underspends.		
Major Works	0.726	0.219	0.726	0.000	0	0.000			
Accelerated Programmes	0.561	0.289	0.561	0.000	0	0.000			
WHQS Improvements	15.958	8.046	15.546	(0.412)	-3		Potential WHQS underspend to be utilised within Energy Services.		
Modernisation / Improvements	0.000	0.000	0.000	0.000					
SHARP	4.000	0.077	4.000	0.000	0	0.000			
Total	23.455	10.726	23.455	(0.000)	-0	0.000			

SUMMARY

Capital Budget Monitoring 2021/22 - Month 6

Programme Area	Total Budget	Actual Exp.	Projected Outturn	Variance (Under)/ Over	Variance %age	Variance Prev Qtr	Cause of Variance	Action Required	Comments
	£m	£m	£m	£m	%	£m			
People & Resources	0.540	0.000	0.540	0.000	0	0.000			
Governance	0.836	0.414	0.828	(0.008)	-1	(0.095)			
Education & Youth	20.904	13.773	20.811	(0.093)	-0	0.200			
Social Services	3.034	2.355	3.034	0.000	0	0.000			
Planning, Environment & Economy	1.686	0.851	1.661	(0.025)	-1	(0.572)			
Streetscene & Transportation	17.875	6.991	17.875	0.000	0	(1.976)			
Strategic Programmes	2.234	1.137	1.807	(0.427)	-19	(0.959)			
Housing & Assets	4.398	1.451	4.012	(0.386)	-9	(0.697)			
Sub Total - Council Fund	51.507	26.971	50.568	(0.939)	-2	(4.099)			
Housing Revenue Account	23.455	10.726	23.455	0.000	0	0.000			
Total	74.962	37.698	74.023	(0.939)	-1	(4.099)			

Variance -	Budget v	Drainatad	Outturn

1,412

10,157

AREA TOTAL

TOWN	20/21	BUC	KLEY	CONNA	'S QUAY	FLI	NT	HOLY	WELL	МС	LD	QUEEN	SFERRY	SAL	TNEY	UNALLO	CATED		TOTALS	
FUNDING	ACTUAL £000	Internal £000	External £000	Total £000																
EXPENDITURE																				
HOUSING - HRA																				
SHARP	1,152	122		20		51		187		227		366				179		1,152	0	1,152
EDUCATION & YOUTH																				
Connah's Quay High School	264			69	195													69	195	
Queensferry Campus	3,303												3,303					0	3,303	
Ysgol Glanrafon	770										770							0	770	
Castell Alun High School	3,511													3,511				3,511	0	3,511
SOCIAL CARE																				
Marleyfield EPH	8,005	4,225	3,780															4,225	3,780	8,005
PLANNING, ENVIRONMENT & ECONOMY																				
Solar PV Farms	2,058			433		1,625												2,058	0	2,058
STREETSCENE & TRANSPORTION																				
Highways Maintenance	1,259		131		54				398		156		53		243	140	84	140	1,119	1,259
Transport Grant	6,136		45		641		505	164	708		30		2,103		1,087		853	164	5,972	6,136
Improvements to Standard Yard Waste Transfer Station	447		447															0	447	447
STRATEGIC PROGRAMMES																				
Theatr Clwyd - Redevelopment	1,808										1,808							0	1,808	1,808
HOUSING & ASSETS																				
County Hall Demolition	1,042									1,042								1,042	0	1,042
Affordable Housing	3,029	1,407								1,622								3,029	0	3,029
	32,784	5,754	4,403	522	890	1,676	505	351	1,106	2,891	2,764	366	5,459	3,511	1,330	319	937	15,390	17,394	32,784

2,181

1,457

5,655

5,825

4,841

1,256

TOWN	REVISED	BUC	KLEY	CONNAH	I'S QUAY	FLI	INT	HOLY	WELL	МС	LD	QUEEN	SFERRY	SAL	TNEY	UNALL	OCATED		TOTALS	
FUNDING	BUDGET £000	Internal £000	External £000	Internal £000	External £000	Internal £000	External £000	Internal £000	External £000	Internal £000	External £000	Internal £000	External £000	Internal £000	External £000	Internal £000	External £000	Internal £000	External £000	Total £000
EXPENDITURE																				
HOUSING - HRA																				
SHARP	4,000					262		3,738										4,000	О	4,000
EDUCATION & YOUTH Queensferry Campus Ysgol Glanrafon Castell Alun High School	6,482 2,398 3,700									311	2,087	2,166	4,316	3,121	579			2,166 311 3,121	4,316 2,087 579	6,482 2,398 3,700
SOCIAL CARE Marleyfield EPH Ty Nyth, Children's Residential Care	712 1,100	712									1,100							712 0	0 1,100	712 1,100
PLANNING, ENVIRONMENT & ECONOMY Solar PV Farms	699			699														699	0	699
STREETSCENE & TRANSPORTION Improvements to Standard Yard Waste Transfer Station Improvements to Greenfield Waste Transfer Station Highways Maintenance Transport Grant	853 768 2,697 11,344		853 28 1,306		1,587		476	50 17	421		433 625		180 3,292		73 1,059		1,888	0 50 1,562 17	853 718 1,135 11,327	853 768 2,697 11,344
STRATEGIC PROGRAMMES Theatr Clwyd - Redevelopment	1,300									100	1,200							100	1,200	1,300
HOUSING & ASSETS Affordable Housing	582									582								582	ō	582
	36,635	712	2,187	699	1,587	262	476	3,805	2,233	993	5,445	2,166	7,788	3,121	1,711	1,562	1,888	13,320	23,315	36,635
AREA TOTAL			2,899		2,286		738		6,038		6,438		9,954]	4,832		3,450		'	

TOWN	ACTUAL	BUC	KLEY	CONNA	I'S QUAY	FL	INT	HOLY	WELL	МС	DLD	QUEEN	SFERRY	SAL	TNEY	UNALL	OCATED		TOTALS	
FUNDING	TO DATE £000	Internal £000	External £000	Total £000																
EXPENDITURE																				
HOUSING - HRA																				
SHARP	77					20		57										77	0	77
EDUCATION & YOUTH																				
Queensferry Campus	6,138											1,822	4,316					1,822	4,316	6,138
Ysgol Glanrafon	1,872										1,872							0	1,872	1,872
Castell Alun High School	3,646													3,121	525			3,121	525	3,646
SOCIAL CARE																				
Marleyfield EPH	488	488																488	0	488
Ty Nyth, Children's Residential Care	12										12							0	12	12
PLANNING, ENVIRONMENT & ECONOMY																				
Solar PV Farms	237			237														237	0	237
STREETSCENE & TRANSPORTION																				
Improvements to Standard Yard Waste Transfer Station	233		233															0	233	233
Improvements to Greenfield Waste Transfer Station	461								461									0	461	461
Highways Maintenance	1,136		28						421		433		180		73			0	1,135	1,135
Transport Grant	5,138		826				447	2	429		451		2,395		572		16	2	5,136	5,138
STRATEGIC PROGRAMMES																				
Theatr Clwyd - Redevelopment	1,061										1,061							0	1,061	1,061
HOUSING & ASSETS																				
Affordable Housing	582									582								582	0	582
	21,081	488	1,087	237	0	20	447	59	1,311	582	3,829	1,822	6,891	3,121	1,170	0	16	6,329	14,751	21,080
AREA TOTAL			1,575]	237		467		1,370	1	4,411		8,713]	4,291		16		,	

TOWN	FUTURE	BUC	KLEY	CONNAH	I'S QUAY	FLI	NT	HOLY	WELL	МС	LD	QUEEN	SFERRY	SAL	TNEY	UNALLO	DCATED		TOTALS	
FUNDING	BUDGET £000	Internal £000	External £000	Internal £000	External £000	Total £000														
EXPENDITURE																				
HOUSING - HRA																				
SHARP	10,052	968		817		44		4,060		3,285		878						10,052	0	10,052
EDUCATION & YOUTH Ysgol Croes Atti, Shotton Ysgol Croes Atti, Flint Drury County Primary Joint Archive Facility, FCC and DCC	1,125 5,500 2,700 2,783	945	1,755	262	863	1,925	3,575			2,783								262 1,925 945 2,783	863 3,575 1,755 0	1,125 5,500 2,700 2,783
SOCIAL CARE Mockingbird	384															384		384	0	384
STREETSCENE & TRANSPORTION Improvements to Standard Yard Waste Transfer Station Highways Asset Management Plan	1,930 1,200	1,930														1,200		1,930 1,200	0	1,930 1,200
STRATEGIC PROGRAMMES Theatr Clwyd - Redevelopment	960									960								960	0	960
HOUSING & ASSETS																				
Affordable Housing	23,510			1,500		2,600				318		3,000				16,092		23,510	0	23,510
	50,144	3,843	1,755	2,579	863	4,569	3,575	4,060	0	7,346	0	3,878	0	0	0	17,676	0	43,951	6,193	50,144
AREA TOTAL			5,598		3,442	[8,144		4,060		7,346] [3,878		0]	17,676			